

Inspection Report for Flood Damage Work

Date. :

1. Name of PIUs - RWD, works Division, Gopalganj-2
2. Name of Block/Road - Sidhwalia / Jhagihwa to Saleh pur

A. For Road


1. Damage Location/Chainage : 200 M to 350 M | 250 M to 2700 M | 5800 M to 5850 M
2. Damage Length : 48.0 M | 82.0 M | 25.0 M
3. Nature of Damage : Road wash out & water over topped
4. Details of Restoration Works :
 - i. Material being used in Restoration Work : Brick bats
 - ii. Equipment/Tools being used in Restoration Works : JCB, Tractor with Trolly
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length : 155.0 M

B. For Bridge


1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration Works :
 - ii. Equipment/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length :

N/A


4-11-21
JE


4-11-21
AE



4/11
EE



06/01/22
Signature
(Name of Inspector) E.E.
RWD, WD, Hathua


ailed Estimate For Motorable Work in road from Jhajhwan to salahpur damaged due Heavy rain / Flood for Year . 2021-2022

no.	Items	no.	L (M.)	W M.)	D (M.)	Qty.	unit	rate	Amount
1	Providing brick bats billed in ditches including all cost of Labour & Material with all complete job .								
	CH-100M to 350M	1	66.00	1.25	0.20	16.50	M ³		
		1	12.00	1.50	0.40	7.20	M ³		
		1	5.00	3.47	0.40	6.94	M ³		
		1	3.00	1.50	0.20	0.90	M ³		
		1	13.00	3.75	0.20	9.75	M ³		
	CH-2500M to 2700M	1	12.00	2.20	0.80	21.12	M ³		
		1	15.00	1.00	0.40	6.00	M ³		
		1	2.00	1.50	0.80	2.40	M ³		
		1	3.00	1.00	0.80	2.40	M ³		
		2	5.00	2.00	0.40	8.00	M ³		
		1	5.00	2.00+3.00/2	0.60	7.50	M ³		
	CH- 5800M	2	10.50	3.00	0.50	31.50	M ³		
		1	5.00	1.00	0.40	2.00	M ³		
						122.21	M ³	1761.99	215332.80
	Add GST @ 12%								25839.94
	Add Cess @ 1%								2153.33
									243326.06
	Add 1% contingency								2433.26
								Total	245759.32
								Say	245759.00

Say Rs 2.458 lac.


4-11-21
JE


4-11-21
AE


04/11/21
EE

F.D.R Technically Squationed for Rs 2.458 lac (Rupees Two lac Forty Five Thousand & Eight Hundred) only


21/04/22

अधीक्षक अभियंता
मार्ग विकास विभाग, रा.मं.सं.वि.पं.

Phone
5104/2022