

Inspection Report for Flood Damage Work

Date. :

1. Name of PIUs - RWD, works Division, Gopalganj-2
2. Name of Block/Road - Sidhwaalia/L041-L039 to Bakhray Kurmi

A. For Road


1. Damage Location/Chainage : 1200 m to 1380 m
2. Damage Length : 64.0 m
3. Nature of Damage : Partially road wash out & erosion
4. Details of Restoration Works :
 - i. Material being used in Restoration Work : Brick bats, Cement bag, etc.
 - ii. Equipment/Tools being used in Restoration Works : JCB, Tractor with Trolley
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length : 64.0 m


B. For Bridge


1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration Works :
 - ii. Equipment/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length :

N/A


4-11-21
JE


4-11-21
AE


4/11/21
EE



06/11/22
Signature
E.E.
RWD WD, Hathua


Detailed Estimate For Motorable Work in road from L041-L039 To Bakhraur Kurmi damaged due to Heavy rain / Flood for Year . 2021-2022

Sr. no.	Items	no.	L (M.)	W (M.)	D (M.)	Qty.	unit	rate	Amount
1	Providing brick bats billed in ditches including all cost of Labour & Material with all complete job .								
	CH- 1200M to 1380	1	16.00	1.50	2.50	60.00	M ³		
	Wgst	1	22.00	1.00	2.75	60.50	M ³		
		1	15.00	2.40	3.00	108.00	M ³		
	East Approach	2	5.00	2.00	2.00	40.00	M ³		
						268.50	M ³	1761.99	473094.32
2	Providing Empty Cement Bag billed with local Sand Stiching placing on proper place with all cost of lab & Material & all Complete Job								
		2	30.00	2.70	4.00	648.00	M ³		
						648.00	M ³		
	Hence No. of Bags 648.00 x 35.31/ 1.20 M ³					19067.00	Bags	17.38	331384.46
									804478.78
	Add GST @ 12%								96537.45
	Add Cess @ 1%								8044.79
									909061.02
	Add 1% contingency								9090.61
								Total	918151.63
								Say	918150.00

Rs 9.18 L


4-11-21
JE


4-11-21
AE


4-11-21
EE

F.D.R Technically Sanctioned for Rs 9.18 L (Rupees Nine Lax Eighteen Thousand & one Hundred) only


21/04/22

अधीक्षण अभियंता
मार्गोन्नयन विभाग कार्य अंचल-सिवान
21/04/22