



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

YEAR-2020-21

DETAILED PROJECT REPORT

TEMPORARY RESTORATION WORK

DISTRICT :-

DARBHANGA

BLOCK :-

Bahadurpur
Hanumannagar

ROAD NAME :

PMGSY ROAD EKMI ~~TO~~ KILA GHAT

to Aakolpur

HEAD

FDR

YEAR-2021-22

TOTAL LENGTH OF ROAD

:

2.793

KM

DAMAGE LENGTH

:

0.093

KM

TOTAL COST OF PROJECT

:

~~2.776~~

LAKH

2.90209

Executive Engineer
RWD Darbhanga-1

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- Ekmi Kilaghat to Nandpur

A. For Road

1. Damage Location Chainage:- 100 m to 200 m
2. Damage Length :- 93 m
3. Nature of Damage :- Road crust Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brice hat Carrying
 - ii. Equipment's /Tools being used in Restoration works:- J.C.B, tractor, labour
 - iii. Procedure taken up in Restoration works:- Carrying of Brice hat with light Ramming
 - iv. Restored Length:- 93 m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

work found Satisfactory

Signature of JE/AE/EE

Signature
(Name of Inspection)
E.E. Benipur

GENERAL ABTRACT OF COST

NAME OF ROAD :	PMGSY ROAD EKMI TO KILA GHAT	
DISTRICT	DARBHANGA	
BLOCK	HANUMANNAGAR Bahadurpur	
LENGTH OF ROAD (in Km)	2.793	
DAMAGED LENGTH (KM)	0.093	
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	245633.664
2	GST @12%	29476.040
3	Labour cess @1%	2456.337
4	Seigniorage fee	12643.200 8.986
5	Grand Total	290209.277575.026
6	Say(lacs)	2.90209 2.776

Say 290209=00

JE
RWD

JE
RWD

EE
RWD

कार्यपालक अभियंता बेनीपुर के जांच प्रतिवेदन के आधार पर

Technically sanctioned for Rs 290209=00 (Rupees two lacs ninety thousand two hundred nine only)

अधिक्षण अभियंता
कार्य अंचल, दरभंगा
26/02/22

Detail Estimate For Motorable work of Road

Name of road		Block		District		Division		Length(KM)	
PMGSY ROAD EKMI TO KILA GHAT		HANUMANNAGAR		DARBHANGA		DARBHANGA-I		2.793	
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	0-500 m cum	1.00	17.00	2.20	0.15	5.61		
			1.00	4.00	1.50	0.15	0.90		
			2.00	30.00	2.50	0.20	30.00		
			2.00	15.00	2.50	0.30	22.50		
			3.00	15.00	2.50	0.35	39.38		
			1.00	16.00	2.80	0.20	8.96		
			1.00	36.00	2.40	0.15	12.96		
			1.00	4.00	1.60	0.12	0.77		
			1.00	8.00	1.50	0.12	1.44		
Total						122.51	2,004.96	2,45,633.66	
DAMAGE LENGTH(M)				0.09					

6/11/21
JE
RWD

6/11/21
AE
RWD

6/11/21
EE
RWD

Verified & found Correct

15-12-21
JE

15/12/21
AE

15/12/21
EE Benipuri