

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block Road:- Bakeri / Usaina to Karwakoth

A. For Road

1. Damage Location Chainage:- 0 to 6 km
2. Damage Length :- 0.855 km
3. Nature of Damage :- Road surface damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Buck Bats
- ii. Equipment's / Tools being used in Restoration works:- JCB / Trencher, Locomotives
- iii. Procedure taken up in Restoration works:- Laying of Buck Bats with
- iv. Restored Length:- 0.855 km Light Ramming

B. For Bridge


1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's / Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

} N/A

work found satisfactory.

Signature of JE/AE/EE



Signature
(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- UJAINA TO KARWAKOTH


Length of the Road:- 9.425 KM.


Effective Length 0.855 KM.

GENERAL ABSTRACT OF COST

D. Item of Work	Amount (in Rs.)
1 Cost for restoration	854112.96 10,69,145.42
2 Add 12 % GST	102493.55 1,28,297.45
3 Add Seigniorage 426x1092x10%	43963.20 56,684.50
4 Add 1 % Labour Cess	8541.12 10,691.45
Total cost:-	1009110.87 12,64,818.83



Junior Engineer
Baheri


Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

आवृत्त कामों, वनीयता के लोच प्रत्येक के आधार पर

Technically sanctioned for Rs 1009111.00
(Rs Ten Lacs Nine thousand One hundred Eleven)


अधिक्षण अमियंता
कार्य अंचल, दरभंगा

Detailed estimate for making moterable road.

Name of Raad :- UJAINA TO KARWAKOTH
 K :- BAHERI
 DIST :- DARBHANGA
 Works Division Darbhanga-1

Item	Unit	No.	Length (m)	Avg. Breadth (m)	Avg. Depth / Height	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From Ujaina						
		0.000 KM to 1.000 KM.						
		2	30.00	3.20	0.200	38.400		
		2	27.00	2.95	0.250	39.825	23.895	
		2	19.00	2.50	0.225	21.375		
		1	21.00	3.00	0.230	14.490		
		1	26.00	2.20	0.210	12.012		
		2	22.00	2.50	0.250	27.500	16.50	
		1	24.00	2.50	0.200	12.000		
		2	16.00	2.00	0.450	28.800	16.00	
		1	18.00	3.00	0.150	8.100		
		2	26.00	2.50	0.170	22.100		
		1	15.00	2.80	0.200	8.400		
		1.000 KM to 2.000 KM						
		1	25.00	2.50	0.155	9.688		
		1	23.00	2.80	0.150	9.660		
		1	22.00	3.00	0.190	12.540		
		1	20.00	3.00	0.210	12.600		
		1	27.00	2.50	0.200	13.500		
		2	19.00	3.15	0.210	25.137	17.955	
		2	20.00	2.60	0.190	19.760		
		1	25.00	2.40	0.200	12.000		
		1	21.00	2.20	0.200	9.240		
		1	25.00	3.05	0.165	12.581		
		1	22.00	3.15	0.180	12.474		
		2	10.30	1.20	0.300	7.416	4.944	
		5.000 KM to 6.000 KM						
		1	10.00	1.00	0.200	2.000		
		1	6.00	3.00	0.350	6.300	2.70	
		1	4.00	2.00	0.300	2.400	1.20	
		1	5.00	1.00	0.150	0.750		
		1	11.00	1.80	0.300	5.940		
		1	7.50	3.70	0.350	7.713	4.162	
		1	4.00	1.80	0.250	1.800		
		1	9.50	2.50	0.300	7.125	3.562	
		1	5.00	3.00	0.400	6.000	4.50	
		1	10.00	0.45	0.260	0.375	0.675	
		1	30.00	3.00	0.450	40.500	22.50	
		1	30.00	2.50	0.450	33.750	22.50	
		1	30.00	3.00	0.300	27.000	13.50	
		Total					533.250	2004.96

426.00

1069145

854112.96

Junior Engineer
Baheri

Assistant Engineer
Baheri

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Verified for S.E. Darbhanga 142326 (Ann) dt 21/11/21 corrected
 as per file
 21/11/21
 21/11/21
 21/11/21