

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga inspected by Benipur

Name of Block/Road:- Bahari / p.w. road Sankherha to Sihuliyahi

A. For Road

1. Damage Location Chainage:- 0 km to 2.000 km

2. Damage Length :- 0.093 km

3. Nature of Damage :- Road surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Balls

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:- JCB, Tractors, Labourers

iv. Restored Length:- 0.093 km
Laying of Brick Balls with Light Ramming

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-


iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

} N/A

work found satisfactory

Signature of JE/AE/EE



Signature

(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- PWD ROAD SANKHERHA TO SIHULIYAH


Length of the Road:- 2.000 KM.


Effective Length 0.093 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount (in Rs.)
1	Cost for restoration	150201.57 2,14,645.00
2	Add 12 % GST	18024.18 25,757.40
2	Add Seigniorage 74.915 x 1032 x 10%.	7731.22 11,380.16
4	Add 1 % Labour Cess	1502.01 2,146.45
Total cost:-		170498.98 253,929.01 177458.98



Junior Engineer
Baheri


Assistant Engineer
Baheri

Say Rs. 177459.00

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

अर्थपालक अधिकारी, वनीपुर के माध्यम से राशि 177459.00 के आधारे पर-

Technically sanctioned for Rs 177459.00
(Rs One lac Seventy Seven thousand four hundred
fifty nine only)


Superintending Engineer
RWD, Works Circle, Darbhanga
15/4/22

Detailed estimate for making moterale road.

Name of Raad :- PWD ROAD SANKHERHA TO SIHULIYAH
 LOCK - BAHERI
 STRICT - DARBHANGA
 W.D. Works Division Darbhanga-1


Item	Unit	No.	Length (m)	Avg. Bre adth (m)	Avg De pth / Height	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From SANHKHERHA						
		0.000 KM to 2.000 KM.						
		1	30 00	3.60	0.320	34.560		
		1	30 00	3.65	0.420	45.990	21.90	
		1	19 00	3.35	0.280	17.822	10.40	
		1	4 20	1.00	1.300	5.460	4.83	
		1	2 00	1.50	0.200	0.600		
		1	2 50	2.00	0.250	1.250		
		1	5 00	1.10	0.250	1.375		
					Total	107.057	2004.96	214645.00


74.915

214645.00

156201.57


 2.11.11
 Junior Engineer
 Baheri


 21/11/11
 Assistant Engineer
 Baheri


 Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified as per SE Darbhanga 4 N. 2326 (Am) dt 21/11/11 & located as per site.


 21/11/11


 21/11/11
 AE


 21/11/11