

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga1 Inspected By Benipur

Name of Block/Road:- HAMAGHAT / Ghosyama to Mahadali Basti

A. For Road

1. Damage Location Chainage:- 0 km to 1.815 km

2. Damage Length :- 124.00 M

3. Nature of Damage :- Surface damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's /Tools being used in Restoration works:- JCB / Tractor / Labourers

iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Rammings

iv. Restored Length:- 124.00 m

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

Benipur

ABSTRACT

Road Name- Temporary Restoration of Road from Ghosrama to Mahadalit Basti

Block- HAYAGHAT

RWD (W) DIVISION DARBHANGA -1

Road Actual Length - 1.815 KM

Efected Road Length - 124.00 M.

S.No.		UNIT	QUANTITY	RATE	AMOUNT (Rs)
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I.		74.271		
		CUM	25.921	2004.96	152219
4	Total Amount				152219
	Add G.S.T. 12 %				18266
	Add 1 % Labor cess				1522
	Seigniorage Fee @1032.00/cum x0.10				7835
					179842

148910 = 00
17869 = 00
1489 = 00
7665 = 00
175933 = 00

[Signature]
J.E.

Work Section Hayaghat

[Signature]
A.E.

Work Sub-Division
Hayaghat

[Signature]
E.E.

RWD Darbhanga -1

दार्भंगा जिला, दार्भंगा के पांच तहसील के माध्यम से

Technically Sanctioned for Rs 175933 = 00 (Rs one lac seventy five thousand nine hundred thirty three only).

[Signature]
Superintending Engineer
RWD, Works Circle, Darbhanga

Detailed Estimate for Temporary Restoration of Ghosrama to Mahadalit Basti road for the year 2021 -22.

Block - Hayaghat

Total Restoration Length -124.00 M

R.W.D.[W] Division -Darbhanga -1

Length -1.815 KM

S.N.	item	No.	Length (M)	Width(M)	Depth (M)(AV)	Quantity (cum)
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I .					
	Chainage in M					
	450	1	110.00 ✓	$(3+2.7+3.2)/3$ ✓	$(0.150+0.30)/2$ ✓	71.725 ✓
	540	1	3.60 ✓	$(1.30+0.70)/2$ ✓	0.15 ✓	0.540
		1	1.40 ✓	0.85 ✓	0.150 ✓	0.179
	1050	1	2.50 ✓	1.10 ✓	0.150 ✓	0.413
	1058	1	5.00 ✓	1.40 ✓	0.150 ✓	1.050
	1055	1	1.50 ✓	1.40 ✓	0.150 ✓	0.315
	Total Qty.		124.00			75.921

24.281 m

JE
11/11/21

AE
7.11.21

EE
21/11

RWD(W) Division Darbhanga -1

checked by

11.12.2021
O.R.

11/12/2021
A.R.

11/12/21
B.R.