

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga1 Inspected by Benipur

Name of Block/Road:- HAYAGHAT/ Sahora Mukh Path to Makhanpur dalit Basti

A. For Road

1. Damage Location Chainage:- 0 km to 1.030 km

2. Damage Length :- 78.70 m

3. Nature of Damage :- Surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's /Tools being used in Restoration works:- JCB, Tractor, Labourers

iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Ramming

iv. Restored Length:- 78.70 m

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-


ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work Found Satisfactory



Signature of JE/AE/EE

Signature
(Name of Inspection)

Benipur

ABSTRACT

**Road Name- Temporary Restoration of Road from Sahora mukh path to
Makhanpur dalit basti**

Block- HAYAGHAT

RWD (W) DIVISION DARBHANGA -1

Road Actual Length - 1.030 KM

Efected Road Length - 78.70 M.

S.No.		UNIT	QUANTITY	RATE	AMOUNT (Rs)
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I.	CUM	54.939 56.023	2004.96	112325
4	Total Amount				112325
	Add G.S.T. 12 %				13479
	Add 1 % Labor cess				1123
	Seigniorage Fee @1032.00/cum x0.10				5782
					132708


110150200

1321800


110100

567000


13013900


J.E.

Work Section Hayaghat



A.E.


Work Sub-Division
Hayaghat


E.E.

RWD Darbhanga -1

कार्यपालक अभियंता वैनीपुर के जांच प्रतिवेदन के आधार पर -
Technically sanctioned for Rs 130139 (Rupees one Lakh thirty
thousand one hundred thirty Nine only)


Superintending Engineer
RWD, Works Circle, Darbhanga



Detailed Estimate for Temporary Restoration of Sahora mukh path to Makhanpur Dalit Basti road for the year 2021 -22.

Block - Hayaghat

Total Restoration Length -78.70 M

Length -1.030 KM

R.W.D.[W] Division -Darbhanga -1

S.N.	item	No.	Length (M)	Width(M)	Depth (M)(AV)	Quantity (cum)
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I .					
	Chainage in M					
	37	1	2.60 ✓	2.50 ✓	0.225 ✓	1.463
	42	1	4.60 ✓	2.90 ✓	$(0.200+0.450)/2$ ✓	4.336 3.669
	100	1	0.70 ✓	1.90 ✓	0.200 ✓	0.266
	166	1	5.50 ✓	$(2.60+2.90)/2$ ✓	$(0.20+0.350)/2$ ✓	4.159
	345	1	6.10 ✓	$(2.60+3.10)/2$ ✓	$(0.20+0.350)/2$ ✓	4.781 4.364
	403	1	2.50 ✓	1.50 ✓	$(0.200+1.2)/2$ ✓	2.625
	444	1	3.00 ✓	2.80 ✓	$(0.20+0.250)/2$ ✓	1.890
	511	1	1.00 ✓	$(1.20+1.40)/2$ ✓	$(0.150+0.30)/2$ ✓	0.293
	589	1	4.50 ✓	2.90 ✓	$(0.20+0.250)/2$ ✓	2.936
	743	1	7.00 ✓	2.85 ✓	$(0.225+0.450)/2$ ✓	6.733
	856	1	6.00 ✓	2.90 ✓	$(0.200+0.250)/2$ ✓	3.915
	879	1	33.50 ✓	2.65 ✓	$(0.200+0.300)/2$ ✓	22.194
	931	1	1.70 ✓	$(1.00+2.40)/2$ ✓	0.150	0.434
	Total Qty.		78.70 ✓			56.023

Total → 54.939 m

JE

11.12.21

EE

RWD(W) Division Darbhanga -1

Checked by

11.12.2021
02

11/12/2021
A-28

11.12.21
02
Samson