

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga

Name of Block/Road:- Baheri / Bithauli to Nundapatti

A. For Road

1. Damage Location Chainage:- 0 to 3.3 km
2. Damage Length :- 0.147 km
3. Nature of Damage :- Road surface damage

4. Details of Restoration Works

- i. Material being used in Restoration works:- Buick Ball
- ii. Equipment's /Tools being used in Restoration works:- JCB/Tractor, Labourers
- iii. Procedure taken up in Restoration works:- Laying of Buick Ball with Light
- iv. Restored Length:- 0.147 km Ramming.

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-


4. Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

N/A

work found satisfactory.

Signature of JE/AE/EE


Signature
(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- Bithauli To Nandapatti

Length of the Road:- 3.300 KM.


Effective Length 0.147 KM.

GENERAL ABSTRACT OF COST

No.	Item of Work	Amount (in Rs.)
1	Cost for restoration	145780.64 2,33,597.89
2	Add 12 % GST	17493.67 28,031.75
2	Add Seigniorage 7271 x 1032 x 10%	7503.67 12,385.01
4	Add 1 % Labour Cess	1457.80 2,335.98
	Total cost:-	172235.78 2,76,350.63


Say Rs. 172236.00


Junior Engineer
Baheri


Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता तेरीपुर के जांच प्रतिवेद के आधार पर
Technically Sanctioned for Rs 1,72,236/-
[One Lakh Seventy two thousand two hundred
& (fifty six only).]


अधिक्षण अभियंता
कार्य अंचल, दरभंगा
15/11/22

Detailed estimate for making moterable road.

Name of Raad :- Bithuli To Nandapatti
 BLOCK :- BAHERI
 DISTRICT :- DARBHANGA
 R.W.D. Works Division Darbhanga-1

	Item	Unit	No.	Length (m)	Avg. Bre adth (m)	Avg. De pth / Height	Quantity	Rate	Amount
1	Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From Bithauli						
			0.000 KM to 3.300 KM.						
			2	30.00	3.00	0.270	1548.600	27.00	
			1	15.00	2.00	0.030	2.000		
			2	30.00	2.40	0.250	136.000	21.60	
			1	3.00	3.10	0.200	1.860		
			1	8.50	3.00	0.100	28.050	20.25	
						Total	116.510	2004.96	233597.89

72.71

233597.89


145780.64


 Junior Engineer
 BAHERI


 Assistant Engineer
 BAHERI


 Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified as per SE Darbhanga Lt 2326 (Ann) dt 31/11/21 & corrected as per S/E.


 21/11/21


 21/12/21
 ME


 21/11/21