

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benibav

Name of Block/Road:- Baheri / Sadhopur to Bhangsi

A. For Road

1. Damage Location Chainage:- 0 to 3.5 km
2. Damage Length :- 0.308 km
3. Nature of Damage :- Road Surface damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Buck Bats
- ii. Equipment's /Tools being used in Restoration works:- JCB / Tractor Labour
- iii. Procedure taken up in Restoration works:- Laying of Buck Bat with Light Ramming.
- iv. Restored Length:- 0.308 km

B. For Bridge


1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

N/A

work found satisfactory.

Signature of JE/AE/EE


Signature
(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- SADHOPUR TO BHANGI

Length of the Road:- 5.500 KM.


Effective Length 0.317 KM.


GENERAL ABSTRACT OF COST

No.	Item of Work	Amount (in Rs.)
1	Cost for restoration	194531.24 2,61,528.39
2	Add 12 % GST	23343.74 / 31,383.41
3	Add Seigniorage $97.025 \times 1032 \times 10\%$	10012.98 / 13,865.85
4	Add 1 % Labour Cess	1945.31 / 2,615.28
Total cost:-		229823.27 3,09,392.92

Qty Rs. 229823.27



Junior Engineer
Baheri


Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यवाही अभियंता, बरीहा के लॉच नोटेबल के आधार पर

Technically sanctioned for Rs 229823.27 (Rs
two lacs twenty Nine thousand Eight hundred
twenty three only)


अधिक्षण अभियंता
कार्य अंचल, दरभंगा
15/1/22

Detailed estimate for making moterable road.

me of Raad :- SADHOPUR TO BHANGI

CK :- BAHERI

RICT :- DARBHANGA

D. Works Division Darbhanga-1

o.	Item	Unit	No.	Length (m)	Breadth (m)	Depth / Height (m)	Quantity	Rate	Amount
	Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum		From SADHOPUR					
				0 KM to 1.000 KM.					
			1	15.00	1.70	0.150	3.825		
			1	8.00	1.13	0.160	1.446		
			2	2.00	1.00	0.150	0.600		
			2	2.00	1.55	0.150	0.930		
			1	6.00	0.75	0.200	0.900		
			1	4.00	1.80	0.220	1.584		
			2	3.50	1.60	0.160	1.792		
			1	5.00	2.00	0.200	2.000		
			1	4.10	1.70	0.190	1.324		
			1	8.00	1.50	0.180	2.160		
				FROM 1.000 KM TO 2.000 KM					
			1	5.00	1.00	0.160	0.800		
			2	4.00	0.90	0.170	1.224		
			1	5.00	1.50	0.170	1.275		
			1	12.00	1.00	0.200	2.400		
			1	7.00	0.90	0.160	1.008		
			1	0.90	2.50	0.200	0.450		
			1	9.00	1.50	0.300	47.550	4.05	
			1	15.00	2.30	0.200	6.900		
			1	1.50	1.00	0.160	0.240		
				FROM 2.000 KM TO 3.000 KM					
			1	7.00	1.50	0.600	6.300		
			1	3.00	2.50	0.500	3.750		
			1	7.00	1.00	0.200	1.400		
			1	14.00	2.53.00	0.170	7.140	5.95	
			1	2.00	2.50	0.300	1.500		
			1	16.00	1.80	0.170	4.896		
			1	18.00	1.52.50	1.50.300	13.500	4.05	
			1	26.00	1.50	0.160	6.240		
			1	19.00	3.00	0.150	8.550		
			1	17.00	2.00	0.155	5.270		
			1	16.00	1.03.00	0.150	7.200	2.40	
				FROM 3.000 KM TO 3.500 KM					
			1	6.00	1.02.00	0.170	2.040	1.02	
			1	5.00	1.50	0.200	1.500		
			1	12.00	1.80	0.200	4.320		
			1	9.00	1.60	0.240	2.456		
			1	4.50	2.00	0.180	1.620		
			1	6.70	2.50	0.200	3.350		
						Total	130.441	2004.96	261528

97.025

261528

194531.24

Junior Engineer
Baheri

Assistant Engineer
Baheri

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Verified for S.E. Darbhanga at N. 2326 (Ann) at 31/1/24 & corrected as per site.

31/1/24

31/1/24

31/1/24