

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- L 024 to Mustafa pur

A. For Road

1. Damage Location Chainage:- 300 m to 400 m
2. Damage Length :- 52 m
3. Nature of Damage :- Road crust chipped
4. Details of Restoration Works

- i. Material being used in Restoration works:- Brice ball
- ii. Equipment's /Tools being used in Restoration works:- J.C.B / tractor / labor
- iii. Procedure taken up in Restoration works:- laying of Brice ball with light ramming
- iv. Restored Length:- 52 m

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
- i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

Work found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

E.E Benipur

GENERAL ABTRACT OF COST

NAME OF ROAD :		L024 TO MUSTAFAPUR
DISTRICT		DARBHANGA
BLOCK		HANUMANNAGAR
LENGTH OF ROAD (in Km)		1.148
DAMAGED LENGTH (KM)		0.0095
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	79937.755
2	GST @12%	9592.531
3	Labour cess @1%	799.378
4	Seigniorage fee	4124.58 -8.986
5	Grand Total	94454.24 90338.649
6	Say(lacs)	0.945 0.903

Say 94,454.200

[Signature]

JE
RWD

[Signature]

AE
RWD

[Signature]

EE
RWD

अभिमानक अभियंता केन्द्र के जॉय फ्लिक्केन के आका पर
Technically Sanctioned. Say. 94454 (Rs. Ninety
Four. thousand Four hundred. Fifty Four. only.)

[Signature]

अधिक्षण अभियंता
कार्य अंचल, दरभंगा

Abhinav
26/02/22

Detail Estimate For Motorable work of Road

Detail Estimate For Motorable work of Road									
	Name of road	Block			District		Division		Length(KM)
	1024 TO MUSTAFAPUR	HANUMANNAGAR			DARBHANGA		DARBHANGA-1		1.148
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	0-1140 M cum	1.00	4.00 ✓	2.00 ✓	0.15 ✓	1.20		
			1.00	5.00 ✓	3.00 ✓	0.70 ✓	10.50		
			1.00	30.00 ✓	3.00 ✓	0.25 ✓	22.50		
			1.00	3.50 ✓	2.00 ✓	0.15 ✓	1.05		
			1.00	4.00 ✓	2.20 ✓	0.15 ✓	1.32		
			1.00	5.50 ✓	3.00 ✓	0.20 ✓	3.30		
Total							39.87	2,004.96	79,937.76
DAMAGE LENGTH(M)				9.50	52 M				

Pranav
JE
RWD

Q 6.11.21
AE
RWD

विष्णु
EE
RWD

checked

by

7.12.2024

69/12/2021

58

58

बामन

8-8
Bangor