

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Beniprasad

Name of Block/Road:- Raishahab Phokha to Ragha pur

A. For Road

1. Damage Location Chainage:- 0 to 2.00 km
2. Damage Length :- 595 m
3. Nature of Damage :- Road Surface Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's /Tools being used in Restoration works:- JCB/Tractor
 - iii. Procedure taken up in Restoration works:- Laying of Brick Bats with light ramming.
 - iv. Restored Length:- 595 m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

Work found satisfactory.

15/12/21

Signature of JE/AE/EE,
phani
14/12/21
AE

Signature
(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	Raisaheb Pokhra to Raghepura	
		Length of 2.000 KM.
		Effective 0.595 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount								
		(in Rs.)								
1	Cost for restoration	6,41,900.73 / 6,47,930.65								
2	Add 12 % GST	77,928.08 / 77,751.68								
3	Add 1 % Labour Cess	6419.00 / 6,479.31								
4	<table><tr><td>Seigniorage Fee (Br. Bats)</td><td>Quantity (in cum)</td><td>Rate (in Rs.)</td><td>%</td></tr><tr><td>321.249</td><td>324.256</td><td>1032.00</td><td>10.00</td></tr></table>	Seigniorage Fee (Br. Bats)	Quantity (in cum)	Rate (in Rs.)	%	321.249	324.256	1032.00	10.00	33,152.89 / 33,463.25
Seigniorage Fee (Br. Bats)	Quantity (in cum)	Rate (in Rs.)	%							
321.249	324.256	1032.00	10.00							
	Total cost:-	7,58,500.7 / 7,65,624.88								
	Say Rs.	7,58,501/- 7,65,625.00								

**Junior Engineer
Bahadurpur**

Assistant Engineer
Bahadurpur

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्पपालक आमिपंथी बनीया के जॉय प्रारंभिक के आलोक पर —

Technically Sanctioned for Rs 758501 = 2 (Rs Seven lacs fifty Eight thousand Five hundred one)

अधिवाण अमियंता
कार्य अंचल, दरमंगा
११/०५/२२

Name of Road :- Raisaheb Pokhra to Raghepura
BLOCK :- BAHADURUR
DISTRICT :- DARBHANGA
R.W.D. Works Division Darbhanga-1

Detailed estimate for making moterable road.

Sl. No.	Item	Unit	No.	L	B			D/H				Quantity	Rate	Amount
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)	Av. Depth / Height (m)			
1	Labour and Placing Brick Bats with Light raming including cost of brick bats by tractor													

Junior Engineer
Bahadurpur

Assistant Engineer
Bahadurpur

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

verified & found correct

~~14-12-21~~
JE

ghosh
14/12/21
AE

१५५५
६६