

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- R.C.O Road Kanyakachhi to Bhorhama

A. For Road

1. Damage Location Chainage:- 1100 M to 1200 M

2. Damage Length :- 55 M

3. Nature of Damage :- Road Crust disintegrated

4. Details of Restoration Works

i. Material being used in Restoration works:- Brice bal

ii. Equipment's /Tools being used in Restoration works:- J.C.B / tractor / labour

iii. Procedure taken up in Restoration works:- Laying of Brice bal with light ramming

iv. Restored Length:- 55 M

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N / A

were found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

E.E Benipur

GENERAL ABTRACT OF COST

NAME OF ROAD :		REO ROAD KARIYAKACHHI TO BHORHMA
DISTRICT		DARBHANGA
BLOCK		BAHADURPUR
LENGTH OF ROAD (in Km)		2.125
DAMAGED LENGTH (KM)		0.0546
Sl. No.		DESCRIPTION
		AMOUNT
1	Cost of Restoration	16091.057
2	GST @12%	1930.927
3	Labour cess @1%	160.911
4	Seigniorage fee	828.69 -8.986
5	Grand Total	19011.58 18191.880
6	Say(lacs)	0.190 0.182

say 19012=00

JE
RWD

AE
RWD

EE
RWD

कार्यपालक अभियंता बेनीपुर के जांच प्रतिवेदन के आधार पर
Technically sanctioned for Rs 19,012=00 (Rupees
nineteen thousand Twelve only)

अधिक्षण अभियंता
कार्य अंचल, दरभंगा

Abhinav
26/02/22

Detail Estimate For Motorable work of Road

Detail Estimate For Motorable work of Road								
Name of road	Block			District		Division		Length(KM)
REO ROAD KARIYAKACHHI TO BHORHMA	BAHADURPUR			DARBHANGA		DARBHANGA-I		2.125
Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	cum	1.00	2	0.5	0.1	0.10		
		1.00	1.2	1.2	0.1	0.14		
		1.00	1.5	0.5	0.2	0.15		
		1.00	1	0.4	0.1	0.04		
		1.00	1.8	0.5	0.1	0.09		
		1.00	11.3	1.75	0.15	2.97		
		1.00	13.5	1.1	0.2	2.97		
		1.00	1.2	1.3	0.125	0.20		
		1.00	2.2	0.95	0.125	0.26		
		1.00	1.70	0.40	0.13	0.09		
		1.00	0.40	0.60	0.15	0.04		
		1.00	9.50	0.45	0.13	0.53		
		1.00	6.30	0.50	0.13	0.39		
		1.00	1.00	0.60	0.10	0.06		
Total						8.03	2,004.96	16,091.06
DAMAGE LENGTH(M)			0.05					

JE
RWD

AE
RWD

EE
RWD

Verified & found correct

15-12-21
JE

Share
15/12/21
AE

15/12/21
EE