

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- Paton, Basant

A. For Road

1. Damage Location Chainage:- 3000 m to 3200 m
2. Damage Length :- 150 m
3. Nature of Damage :- Road Crust - damaged
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Bricks
 - ii. Equipment's /Tools being used in Restoration works:- J.C.B / tractor / labour
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- 150 m


B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

work found satisfactory

Signature of JE/AE/EE



Signature
(Name of Inspection)
E.E. Benipur

GENERAL ABTRACT OF COST

NAME OF ROAD :	PATORI-BASANT	
DISTRICT	DARBHANGA	
BLOCK	HANUMANNAGAR	
LENGTH OF ROAD (in Km)	3.600	
DAMAGED LENGTH (KM)	0.15	
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	65207.314
2	GST @12%	7824.878
3	Labour cess @1%	652.073
4	Seigniorage fee	3356.374
5	Grand Total	77040.639
6	Say(lacs)	0.770

65101.05
7812.12
651.01
3356.06
76920.69

Say 76921 = 0

JE
RWD

AE
RWD

EE
RWD

कार्यपालक अभि. लेनीया के राज्य प्रलेखन के आधार पर —

Technically sanctioned for Rs 76921 = 0 (Rs)
Seventy thousand Six hundred ninety two hundred nine hundred
twenty one only.

अधिक्षण अभियंता
कार्य अंचल, दरभंगा
Abhinav
26/02/22

Detail Estimate For Motorable work of Road

	Name of road	Block			District	Division			Length(KM)
	PATORI-BASANT	HANUMANNAGAR			DARBHANGA		DARBHANGA-1		3.6
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing Brick bats with Light raming including cost of brick bats by tractor	cum	1.00	4.5	✓ 0.5	✓ 0.125	✓ 0.28		
			1.00	4.8	✓ 1.7	✓ 0.15	✓ 1.22		
			1.00	7.9	✓ 1.8	✓ 0.25	✓ 3.56		
			1.00	18.5	✓ 3	✓ 0.175	✓ 9.71		
			1.00	6.8	✓ 1.4	✓ 0.125	✓ 1.19		
			1.00	1.2	0.4	0.1	0.05		
			1.00	4.2	✓ 0.4	✓ 0.1	✓ 0.17		
			1.00	4	✓ 0.4	✓ 0.1	✓ 0.16		
			1.00	2.1	✓ 1.8	✓ 0.1	✓ 0.38		
			1.00	2.50	✓ 0.50	✓ 0.125	✓ 0.16		
			1.00	3.60	✓ 0.45	✓ 0.10	✓ 0.16		
			1.00	4.10	✓ 0.40	✓ 0.125	✓ 0.21		
			1.00	6.80	✓ 1.80	✓ 0.125	✓ 1.53		
			1.00	4.10	✓ 1.60	✓ 0.125	✓ 0.82		
			1.00	1.20	✓ 0.40	✓ 0.10	✓ 0.05		
			1.00	12.00	✓ 1.65	✓ 0.125	✓ 2.48		
			1.00	1.20	✓ 0.50	✓ 0.10	✓ 0.06		
			2.00	30.00	✓ 1.15	✓ 0.15	✓ 10.35		
	Total						32.52	2,004.96	65,207.31
	DAMAGE LENGTH(M)			0.15	N e 32.48				

Total ₹ 3248

JE
RWD

AE
RWD

EE
RWD

Checked by

8/12/2024

OR

8/12/2024

OR

8/12/24

BB
Banspur