

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिकहरना, ढाका।

पत्रांक - 916 / सिकहरना, ढाका, दिनांक- 30.06.2022

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सिकहरना, ढाका।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
ग्रामीण कार्य विभाग,
विश्वसरैया भवन, पाच्चा तल्ला, बिहार, पटना।


विषय :- M/R (3054) New Maintenance Police 2018 योजना हेतु आवंटन अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि इस प्रमंडलान्तर्गत M/R (3054) New Maintenance Police 2018 योजना के अधीन कराये गये कार्य के विरुद्ध भुगतान हेतु आवंटन अधियाचना विहित-प्रपत्र में संलग्न कर समर्पित किया जाता है।

अनुलग्नक :- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता, 23/6/22
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिकहरना, ढाका।
23/06/22

Requisition Formate for Scheme Head- 5 Year Maintenance of MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and surface Renewal)
Name of Division :- Dhaka
Name of Circle :- Motihari

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Sanction Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Current Maintenance Demand (In Lacs)		Remarks
					Length (In km)	Amount of (in lakh)	Initial Rectification with surface Renewal (in lakh)	5 Year Routine Maintenance (In lakh)				1st Qtr Maint. Demand	2nd Qtr Maint. Demand	
1	RM/EA/SIK/19/0013	Bhatinia - Gurmiya North	31708602066	3034/ 16.07.2019	5.28	223.42940	135.66467	54.09901	45MBD/2020-21 Dt-30.12.2020	29.09.2021	23.04.2021	2.70197	2.70197	
2		Barwa Khurd to Samanpura	31708602064		2.57	105.44690	62.67228	25.78225			23.05.2021	1.28769	1.28769	
3		Kadamwa REO Road to Kasba Kadamwa	31708602098		3.106	123.97450	75.57281	31.77818			25.04.2021	1.58716	1.58716	
4		Ghorasahan - Jhajhara Bankatwa	3.1709E+10		4.54	210.51600	352.55926	46.38059			30.06.2021	2.31648	0.00000	
					663.36680		158.04003					7.89330	5.57682	

Divisional Accounts Officer
Rural Works Div, Dhaka

- उपरोक्त पथों का मूल कार्य विशिष्टियों के अनुरूप पूर्ण कराया जा चुका है।
- सर्वेदकों के द्वारा किये गये अनुरक्षण कार्य का मासिक विपत्र प्रमंडल में प्राप्त है।

Executive Engineer
RWD (W) Div. Dhaka

FORM GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of Utilisation Certificate Upto the Month of upto.....

MR 3054 New Maintenance Policy-2018**PIU :- EE RWD (W) DIVISION DHAKA**

Sl.	Name of the Scheme	Sanction No. & Date with Amount (Rs. In Lakh)	Amount Received (Rs. In Lakh)	Particulars
1	Construction of Rural Roads Under MR-3054 New Maintenance Policy-2018			Certified that out of Rs. Nil Lacs received the year 2022-23 in favor of Executive Engineer, R.W.D. (W), Division Dhaka a sum of Rs. Nil lacks has been utilized for the purpose of MR 3054 New Maintenance Policy-2018 Schemes as given in the margin for which it was sanctioned of Rs. Nil Remaining unutilized at the end of the period under.
Total :-				

Certified that I have satisfied my self that the condition on which the grants-in-aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Div
23/06/22
Divisional Account Officer

R.W.D. (W) Div., Dhaka

Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conduct by Executive Engineer/Superintending Engineer.
- Construction material have been tested.
- Measurement have been recorded in the MBs and test check conducted by the Assistant.
- All other codal Formalities have been observed.

Physical Progress achieved :-

- Construction of Road Works.
- Construction of CD Works.

23.6.22
Executive Engineer

R.W.D.(W) Div., Dhaka

Standard Format For Roads Quarterly Statement

2nd Quarter

PIU Name :- R.W.D., Works Div. Dhaka

1	Name of Road	Barwa Khurd to Samanpura		
2	Batch No.	31708602064		
3	Project ID	RM/EA/SIK/19/0013		
4	Total Length of road (in K.M)	2.57		
5	Length of road to Meet Required Service Level (Completed Length) (In K.M.)	2.57		
6	No. of Total Quarter (ie 3 months as a unit) in 5 Year	20		
7	Ordinary Maintenance Cost as per Schedule {Agreement Amount For maintenance (In Lakh)}	25.78225		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (In Lakh)	1.28911		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment (6) = (3)/(1)*(2)*(4)
		Length Non Compliant	Weighted Value for Payment Reduction (%)	
	Paved Roads (Carriage Way)	0	60%	0
	Shoulders and Embankments	0	10%	0
	Cross Drainage Including Culverts and Bridges	0	15%	0
	Signage and Road Safety	0	10%	0
	Vegetation	0	5%	0
Quarterly Payment as per Agreement				1.28911
Total Payment Reduction for the Quarter (in Lakh) (As per work done length)				0.00000
Agreement Below 0.11%				0.00142
To be paid for the Quarter/Demand (In Lakh)				1.28769

Date of Inspection by E/I or his agent

Prepared by Contractor's self Control unit

Name of Designation of Person inspecting

(Signature)

[Signature]
21.6.22

Date :-

Subendrap

21.06.22

Signature of Person inspecting road

Certified by E/I (Signature) Date

Requisition Formate for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)
 RWD, Works Division, Dhaka
 (2nd Quarter)

Government of Bihar OM01 Rural Works Department			Summary of Ordinary Maintenance Inspection Report										
Road From :- Barwa Khurd to Samanpura (Package No. MR-N/19-20 Dhaka/13)			To		Date :-								
Length of Road :- 2.57 Km Period From :- 23.08.2021 to 22.11.2021 Inspector :- AE, RWD, Sub Division, Bankatwa			Executive Engineer RWD, Works Division, Dhaka		Position :- A.E								
No.	Standard of Works Item Name	Work Unit	Unit of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Seales Payment												
OM101	Pothole Patching	m2	Nil	Nil	Nil	Nil							
OM102	Surface Depression and Rut Patching	m3	Nil	Nil	Nil	Nil							No Pot Hole Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							
OM104	Surface Treatment												No Crack Sealing area Found
	(a) Loss of Agreagate (Surface Ravelling)	m2	Nil	Nil	Nil	Nil							
	(b) Bleeding/Flushing	m2	Nil	Nil	Nil	Nil							No Loss of Aggregates not found
	(c) Crocodile Cracking	m2	Nil	Nil	Nil	Nil							
105	Edge Repair	m2	Nil	Nil	Nil	Nil							
106	Digouts	m2	Nil	Nil	Nil	Nil							
107	Concrete pavement	m3	Nil	Nil	Nil	Nil							No Edge Repair Required
	Other Activities		Nil	Nil	Nil	Nil							This defects Not Required
OM200	Shoulder		Nil	Nil	Nil	Nil							
OM201	Unsealed Shoulder		Nil	Nil	Nil	Nil							
	(a) Edge Drop-off		Nil	Nil	Nil	Nil							
	(b) Roughness Scouring or potholes	Lm	Nil	Nil	Nil	Nil							
	(c) Holding Water	Lm	Nil	Nil	Nil	Nil							Not Required
OM202	Embankment Repair	Lm	Nil	Nil	Nil	Nil							
	Other activities (Rain Cuts)	M3	Nil	Nil	Nil	Nil							No rain cut found
OM300	Drainage including culverts major		Nil	Nil	Nil	Nil							
OM301	Surface Drains & Verge	Lm	Nil	Nil	Nil	Nil							
OM302	Culvert Cleanning	No	Nil	Nil	Nil	Nil							
OM303	Culvert and Pit Repair	M3	Nil	Nil	Nil	Nil							
	Other activities (Whilw Washing)	M2	Nil	Nil	Nil	Nil							Not Required
	Standard of Work Item	Work	Nil	Nil	Nil	Nil							Not Required
No.	Name	Unit	1	2	3	4	5	6	7	8	9	10	Comments
OM400	Vegetation		Nil	Nil	Nil	Nil							
	Gross Control		Nil	Nil	Nil	Nil							
OM401	(a) Roadside-General Tidy	Ha	Nil	Nil	Nil	Nil							
	(b) Clear near Safety signs, Kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							
	Cutting of Branches of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other Activities (Trimming of Grass)	M2	Nil	Nil	Nil	Nil							
OM500	Safety Signage and Road		Nil	Nil	Nil	Nil							
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil							
OM502	Guard Stones	Lm	Nil	Nil	Nil	Nil							
OM503	Distance Stones	No	Nil	Nil	Nil	Nil							Not Required
OM504	Road Marking	M2	Nil	Nil	Nil	Nil							Not Required
	Other activities												KM Post/200 mt. Post Not Required
													Not Required

Bidder

Subendrak
21.06.22
Appendix

Executive Engineer
RWD, Works Division, Dhaka

21.6.22

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY mm/km ROAD	Latitude	Longitude	Event	
ROAD NAME- BARWA KHURD TO SAMANPUR											$Y = 0 * X^2 + 0.869 * X + 232.9$
25/ 5/ 22	15: 30: 9	59	0.1	330	20.2	3300	3100 G	26.78512	85.16178	Normal	
25/ 5/ 22	15: 30: 44	59	0.1	280	10.1	2800	2666 G	26.78501	85.16242	Normal	X = 2111
25/ 5/ 22	15: 31: 0	59	0.1	300	30.3	3000	2839 G	26.78486	85.16348	Normal	Y = 2067
25/ 5/ 22	15: 31: 0	59	0.1	330	20.2	3300	3100 G	26.7849	85.16444	Normal	
25/ 5/ 22	15: 31: 21	59	0.1	360	20.2	3600	3361 G	26.78507	85.16542	Normal	
25/ 5/ 22	15: 31: 21	59	0.1	210	20.2	2100	2057 G	26.78541	85.16631	Normal	(R) RURAL ROAD
25/ 5/ 22	15: 31: 21	59	0.1	270	20.2	2700	2579 G	26.78602	85.16697	Normal	Good Average Poor
25/ 5/ 22	15: 32: 0	59	0.1	250	20.2	2500	2405 G	26.78663	85.16766	Normal	<4000 4001-5000 >5001
05/ 4/ 22	15: 32: 0	59	0.1	280	20.2	2800	2666 G	26.7874	85.1682	Normal	
25/ 5/ 22	15: 32: 0	59	0.1	260	30.3	2600	2492 G	26.7874	85.16916	Normal	
25/ 5/ 22	15: 32: 31	59	0.1	180	30.3	1800	1797 G	26.78738	85.17008	Normal	
25/ 5/ 22	15: 33: 0	59	0.1	190	30.3	1900	1883 G	26.7878	85.17096	Normal	
25/ 5/ 22	15: 33: 7	59	0.1	190	30.3	1900	1883 G	26.78816	85.17178	Normal	
25/ 5/ 22	15: 33: 7	59	0.1	370	10.1	3700	3448 G	26.78902	85.17231	Normal	
25/ 5/ 22	15: 33: 7	59	0.1	340	10.1	3400	3187 G	26.78982	85.17286	Normal	
25/ 5/ 22	15: 33: 42	59	0.1	330	10.1	3300	3100 G	26.79066	85.17295	Normal	
25/ 5/ 22	15: 34: 0	59	0.1	340	10.1	3400	3187 G	26.79162	85.1729	Normal	
25/ 5/ 22	15: 34: 0	59	0.1	330	20.2	3300	3100 G	26.7925	85.17293	Normal	
25/ 5/ 22	15: 34: 17	59	0.1	280	10.1	2800	2666 G	26.79321	85.17259	Normal	
25/ 5/ 22	15: 34: 17	59	0.1	300	30.3	3000	2839 G	26.79396	85.17212	Normal	
25/ 5/ 22	15: 34: 17	59	0.1	330	20.2	3300	3100 G	26.79487	85.17205	Normal	
25/ 5/ 22	15: 35: 0	59	0.1	360	20.2	3600	3361 G	26.79572	85.17202	Normal	
25/ 5/ 22	15: 35: 0	59	0.1	210	20.2	2100	2057 G	26.7963	85.17266	Normal	
25/ 5/ 22	15: 35: 0	59	0.1	270	20.2	2700	2579 G	26.79709	85.17303	Normal	
25/ 5/ 22	15: 35: 28	59	0.1	250	20.2	2500	2405 G	26.79802	85.1732	Normal	
25/ 5/ 22	15: 35: 28	59	0.059	280	20.2	2800	2666 G	26.79892	85.173	Normal	
TOTAL						70523					
AVERAGE						2712.43					