

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्यप्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 1013/अनु0 / चकिया, दिनांक: 25/08/2022

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवामे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई अनुरक्षण नीति-2018 M.R (3054) योजना के अन्तर्गत पंचवर्षीय अनुरक्षण कार्य के लिए निधि उपलब्ध कराने के संबंध में।

प्रसंग- अभियंता प्रमुख, ग्रा0का0वि0, बिहार, पटना के पत्रांक-मु0अ0-4(मु0)
3054-04-229 / 2021-1135 (अनु0) / पटना, दिनांक-09.03.2022

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र में दिये निर्देश के आलोक में नई अनुरक्षण नीति-2018 अन्तर्गत पथों का अनुरक्षण की राशि के आवंटन हेतु विहित प्रपत्र में अंकित कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अतः M.R (3054) नई अनुरक्षण नीति-2018 (Package No.RM/EA/CHA/20/0002) योजनान्तर्गत अनुरक्षण हेतु अधियाचना प्रपत्र में दशाये गये अधियाचित राशि उपलब्ध कराने की कृपा की जाय। कार्य का निरीक्षण किया गया, कार्य संतोषप्रद है। उक्त पथ में ए0टी0आर0 लंबित नहीं है।

अनु0:- 1. अधियाचना प्रपत्र।

2. Signed Hard Copy and of recorded IRI is enclosed

3. Standard Format for Roads Quarterly Statement

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग

कार्य प्रमंडल-चकिया।

25-08-22

STANDRAD FORMAT FOR ROADS QUARTERLY STATEMENT (1st Quarter)

Name :- RWD, WD, CHAKIA

1	Name of the Road -	Construction of Road from NH28 Piprakothi Gopal ganj to Harpur Nunia Tola.		
2	Batch No. -	RM/EA/CHA/20/0002		
3	Project ID -	31708301011		
4	Total Length of Road (in KM) -	1.000		
5	Length of Road to Meet Required Service Level [Completed Length] (in KM) [1]	1.000		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 Years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	8.37225		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	0.41861		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payment [6] = [3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGE WAY)	0	60%	0
II	SHOULDERS AND EMBANMENTS	0	10%	0
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0
IV	SIGNAGE AND ROAD SAFETY	0	10%	0
V	VEGATATION	0	5%	0
TOTAL PAYMENT REDUCTION FOR THE QUATRER (in Lakh) [5]			0	
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]			0.41861	

Date of Inpection by E/ I or his agent
Prepared by Contractor's self Control unit

Date - 02/04/2022

Signature of Person inspecting road

Abhishek Anand.
Name and Designation of Person inspecting road

02/04/22
AE

(Signature)

Certify by E/ I or his agent

ग्राफीण कार्य विभाग
कार्य प्रमण्डल, चकीया
02/04/22

Requisition Format for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1 Year (1st Quarter)

RWD, Works Division Chakia

Government Of Bihar

OM01

Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:- NH28 Piprakothi Gopal ganj to Harpur Numia Tola.

(Package No RM/EA/CHA/20/0002)

Length of Road :- 1.00 Km

Period :- From :- 16.06.2021 To 15.09.2021

Inspector :- A E RWD Sub Division : Chakia

To:-

Executive Engineer
RWD, Works Division Chakia

Position :- A E

Date:-

No	standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil										No Pot Hole Found
OM102	Surface Depression and Rut patching	m ³	Nil										Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil										No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil										No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil										No Bleeding/ Flushing Required
	(c) Crocodile Cracking	m ²	Nil										No Crocodile Cracking Found
105	Edge Repair	m ²	Nil										No Edge Repair Required
106	Digouts	m ²	Nil										
107	Concrete pavement	m ³	N.A										
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil										No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil										Not Required
	(c) Holding water	Lm	Nil										No Holding Water Found
OM202	Embankment Repair	M ³	Nil										Not Required
	Other activities (Rain Cuts)		N.A										Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N.A										Not Required
OM302	Culvert Cleaning	No	Nil										Not Required
OM303	Culvert and pit Repair	M ³	Nil										Not Required
	Other activities (Whitewashing)	M ²	Nil										Not Required

No	Standard Of Work Item Name	Work Unit	1	2	3	4	5	6	7	8	9	10	Comments
OM400	Vegetation												
	Grass Control												
	(a) Roadside- General Tidy	Ha	Nil										Not Required
OM401	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil										Not Required
	Tree and Shrub Management	No	Nil										Not Required
	Cutting Of Branches Of Trees	No	Nil										Not Required
	Cutting Of Shrubs From Road Way	No	Nil										Not Required
OM402	Other activities (Trimming of Grass)	M ²	Nil										Not Required
	Safety Signage and Road	No	Nil										Not Required
OM500	Signs Maintenance	Lm	Nil										Not Required
OM501	Guard Stones	No	Nil										Not Required
OM502	Distance Stones	No	Nil										Not Required
OM503	Road Marking	M ²	Nil										Not Required
OM504	Other activities												

Executive Engineer
W & S Division, Chakia

24/8/22

Bidder
Appendix

24/8/22
02/04/2022
AE

24/8/22
02/04/2022
AE

W/S S.S.S. CONSTRUCTION

W/S SE HARPURNUNIYA T019

per

31-07-2022

16

Test Date :	31-07-2022	Road Name :	W/S SE HARPURNUNIYA T019
Machine No :	406	Road Type :	(R) RURAL ROAD
Start S No :		Side :	
Start E No :		Interval	
Weather :		UV Range :	1753 To 4000 mm/km
Start Location :	PALGANJ SE	Dist Range :	0 To 11
End Location :	HARPURNUI	Equation :	test


Generate Report and Graph

Redraw Graph

Map View

File E:\WPURVA\PWD WORKS\31.07.2022\16 - Copy Xls, Section No. :16, Eqn :test

Name of Customer :M/S S.S.S. CONSTRUCTION, Name of Work/ Road :NH 28 PIPARAKHOTI GOPALGANJ SE



Abin
31/07/2022
AE

Date Time Section Length Bumps Speed OR IRI CATEGORY Latitude Longitude Event
 No. in km in mm Rate mm/km mm/km ROAD $Y = 0 * X^2 + 0.869 * X + 232.9$

ROAD NAME- NH 28 PIPARAKHOTI GOPALGANJ SE HARPUR NUNIYA TO19, CONTRACTOR NAME- M/S S.S.S. CONSTRUCTION

31/07/22	16:26:25	16	0.1	32	18.0	3200	3014 G	26.321989	84.548131	Normal
31/07/22	16:26:25	16	0.1	32	19.2	3200	3014 G	26.322426	84.547757	Normal
31/07/22	16:27:00	16	0.1	29	14.1	2900	2753 G	26.322836	84.547444	Normal
31/07/22	16:27:00	16	0.1	30	19.2	3000	2840 G	26.323288	84.547131	Normal
31/07/22	16:27:35	16	0.1	31	23.1	3100	2927 G	26.323780	84.546898	Normal
31/07/22	16:28:00	16	0.1	32	23.1	3200	3014 G	26.324301	84.546868	Normal
31/07/22	16:28:11	16	0.1	32	15.2	3200	3014 G	26.324821	84.546949	Normal
31/07/22	16:28:11	16	0.1	31	21.1	3100	2927 G	26.325324	84.547090	Normal
31/07/22	16:28:46	16	0.1	32	18.1	3200	3014 G	26.325729	84.547363	Normal
31/07/22	16:29:00	16	0.1	30	19.2	3000	2840 G	26.326193	84.547606	Normal

TOTAL 29357

AVERAGE 2935.7

Asw
31/07/2022
DR

Asw
31/07/2022
AC