

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, सिमरी बख्तियारपुर।

पत्रांक— 2537 अ/प्र

दिनांक— 24/11/2022

प्रेषक:—

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल सिमरी बख्तियारपुर।

सेवा में,

नोडल पदाधिकारी,
MR 3054,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:—


नई अनुरक्षण नीति 2018 शीर्ष अंतर्गत वित्तीय वर्ष 2020-21 एवं 2021-22 में व्यय हेतु
अनुरक्षण मद में आवंटन की मांग।

महाशय,

उपर्युक्त विषयक नई अनुरक्षण नीति 2018 शीर्ष अंतर्गत वित्तीय वर्ष 2020-21 एवं
2021-22 में व्यय हेतु अनुरक्षण मद में संलग्न विवरणी के अनुसार रुपये 12,74,871.00 (बारह लाख
चौहत्तर हजार आठ सौ एकहत्तर रुपये) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय, ताकि किये
गये कार्यों का भुगतान किया जा सके।

अनुलग्नक:— यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, सिमरी बख्तियारपुर।

24/11/22

Maintenance Requisition for Scheme Head MR(3054) Under Bihar Rural Road Maintenance Policy- 2018
Name of Work Division:- Siarti Bakharyarpur

Road Details																									A. A. Details										Agreement Details										Actual Maintenance Expenditure										Length as Per Bump Report 1st Year	IRI As per Bump Report	Current Demand for Maintenance Amount (in Lacs)						Remarks
Sl. No.	Road Name	Batch No	Project ID	Actual Date of Completion	Main wok Amount	Maintenance Amount	Main Work Amount	Maintenance of Agreement Amount 1st Year	Agreement 2	Agreement 3	Agreement 4	Agreement 5	Total Maint. Amount	Legenth	1st Year Maint. Exp.	2nd Year Maint. Exp.	3rd Year Maint. Exp.	4th Year Maint. Exp.	5th Year Maint. Exp.	Total Maint. Exp.	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	5th Quarter	6th Quarter	Total																																				
1	Anoja - Durgapur	RM/SA/SIM /19/0011	20904302013	30/05/2021	116.73000	60.25000	116.65300	11.83341	11.83341	11.83341	11.83341	11.83341	59.16705	6.125	0	0	0	0	0	0	0	2.95835	2.95835					5.91670																																			
2	Barsani - Laxmipur masahari	RM/SA/SIM /19/0011	20904302020	12/04/2021	52.55000	27.93000	52.53800	5.56372	5.56372	5.56372	5.56372	5.56372	27.81860	2.827	0	0	0	0	0	0	0	1.39093	1.39093					2.78186																																			
3	Gareeri Tola Road Nowati	RM/SA/SIM /19/0011	20904302036	10/12/2020	54.03000	28.35000	54.94700	5.40021	5.40021	5.40021	5.40021	5.40021	27.00105	2.766	0	0	0	0	0	0	0	1.35005	1.35005	1.35005				4.05015																																			
																																																					12.74871										


 Executive Engineer
 RWD Work Division
 Siarti Bakharyarpur

STANDARD FORMAT FOR QUARTERLY STATEMENT

PIU NAME- RWD Simri Bakhtiyar Pura 1st Quarter (13-04-2021 to 12-07-2021)

1	Name of the Road	BarSami - Laxmipur musahari		
2	Batch No / Package no	Rm/sa/sim/19/0011		
3	Project ID	20904302020		
4	Total Length of Road (in Km)	2.827		
5	Length of Road to Meet Required Service Level [Completed Length] (in KM) [1]	2.827		
6	No of Total Quarter (ie 3 Months as a unit) in 5 years.	20		
7	Ordinary Maintenance Cost as per Sechedule [Agreement Amount for Maintenance] (in Lakh)	27.81860 Lakh		
8	Quaqrterly Payment :1/20 of Ordinary Mainternance Cost as par Schedule (in Lakh) [2]	1.39093 Lakh		
Compliance ceriteria	Standard job Description	Non- Compliance		Reduction Payment [6] = [3] / [1] * [2] * [4]
		Length Non - Compliance [3]	Weighted Value for Payment Reduction (%) [4]	
1	PAVED ROADS (CARRIAGEWAY)	0.00	60%	0.00
2	SHOULDERS AND EMBANMENTS	0.00	10%	0.00
3	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00	15%	0.00
4	SIGNAGE AND ROAD SAFETY	0.00	10%	0.00
5	VEGATATION	0.00	5%	0.00
TOTAL PAYMENT REDUCATION FOR THE QUARTER (in Lakh) [5]				0.00
TOTAL PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				1.39093

Bigay Kr Singh
Date of inspection by E / I his agent prepared by Contractor's self Control unit

RAM KUMAR.
Name and Designation of person inspecting road

08/11/2022
Signature of person inspscting road

23/11/22
Certify by E / I [singnature] Date:-

STANDARD FORMAT FOR QUARTERLY STATEMENT

STATEMENT

TO NAME- RWD Simri Bakhtiyarpur 2nd Quarter (13-07-2021 to 12-10-2021)

1	Name of the Road	Bansami - Laxmipur misaharri		
2	Batch No / Package no	RM/3A/sim/19/0011		
3	Project ID	20904302020		
4	Total Length of Road (in Km)	2.827		
5	Length of Road to Meet Required Service Level [Completed Length] (in KM) [1]	2.827		
6	No of Total Quarter (ie 3 Months as a unit) in 5 years.	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	27.81860 Lakh		
8	Quarterly Payment :1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.39093 Lakh		
Compliance ceriteria	Standard job Description	Non- Compliance		Reduction Payment [6] = [3] / [1] * [2] * [4]
		Length Non- Compliance [3]	Weighted Value for Payment Reduction (%) [4]	
1	PAVED ROADS (CARRIAGEWAY)	0.00	60%	0.00
2	SHOULDERS AND EMBANMENTS	0.00	10%	0.00
3	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0.00	15%	0.00
4	SIGNAGE AND ROAD SAFETY	0.00	10%	0.00
5	VEGETATION	0.00	5%	0.00
TOTAL PAYMENT REDUCATION FOR THE QUARTER (in Lakh) [5]				0.00
TOTAL PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				1.39093

RAM KUMAR.
Name and Designation of person inspecting road

[Signature]
08/11/2022
J.E.
Signature of person inspecting road

[Signature]
Date of inspection by E / I his agent prepared by Contractor's self Control unit

[Signature]
23/11/22
Certify by E / I [signature] Date:-

Government of Bihar
OM01
Rural Works Department

ORDINARY MAINTENANCE INSPECTION REPORT
Form OM01

Road From: Barhmi-Laxmipur Muzahari
Length of Road : 2.827 km
Period: 1st Quarter (13-04-2021 to 12-07-2021)

To :
EXECUTIVE ENGINEER,
RWD, Works Division, Simri Bakhtyarpur

Date:

Inspector : J.E., RWD, Sub Division, Sonbarsha

Position : J.E.

No.	Name	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed Pavement												
OM101	Pothole Patching	m2	Nil	Nil	Nil								No Pothole found.
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil								No Surface Depression and Rut Patching found.
OM 103	Crack Sealing	Lm	Nil	Nil	Nil								No Crack Sealing found
OM104	Surface Treatment												
	(a) Loss of Aggregate	m2	Nil	Nil	Nil								No Loss of Aggregate (Surface)
	(b) Bleeding/ Flushing	m2	Nil	Nil	Nil								No Bleeding/Flushing required.
	(c) Crocodile Cracking	m2	Nil	Nil	Nil								No Crocodile cracking found.
OM105	Edge Repair	m2	Nil	Nil	Nil								No Edge Repair required.
OM106	Digouts	m2	N/A	N/A	N/A								
OM107	Concrete Pavement	m3	N/A	N/A	N/A								
Other activities													
OM200 Shoulder													
OM201	Unsealed Shoulder												
	(a) Edge Drop-Off	Lm	Nil	Nil	Nil								No Edge Drop-Off required.
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil								No Roughness, Scouring or Potholes required
	(c) Holding water	Lm	Nil	Nil	Nil								No Holding Water Found.
OM202	Embankment Repair	m3	Nil	Nil	Nil								No Embankment Repair required.
Other activities													
OM 300 Drainage including culverts major and minor br													
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A								Not required.
OM302	Culvert Cleaning	No.	Nil	Nil	Nil								Not required.
OM303	Culvert and Pit Repair	m3	Nil	Nil	Nil								Not required.
Other activities													

Bidder
Signature

Signature
08/11/21

Signature
08/11/21

Signature
08/11/21
Executive Engineer, Work Division

Standard work item No.	Name	Work Units	Units of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400 Vegetation	Grass Control												Not required
	a) Roadside - General Tidy	Ha	Nil	Nil	Nil								Not required
	b) Clear near safety signs, kilometre posts and roadside furniture	Ha	Nil	Nil	Nil								Not required
	Tree and Shrub Management												Not required
OM402	Cutting Tree	No	Nil	Nil	Nil								Not required
	Cutting Shrubs	No	Nil	Nil	Nil								Not required
	Other activities												
OM500 Safety Signage and Road													
OM501	Signs Maintenance	No	Nil	Nil	Nil								Not required
OM502	Guard stones	Lm	N.A	N.A	N.A								Not required
OM503	Distance stones	No	N.A	N.A	N.A								Not required
OM504	Road markings	m2	Nil	Nil	Nil								Not required
	Other activities												

Bigal K. Singh

Signature of Contractor/ Authorized representative

Date

Time

Place

08/11/22
A.E.

08/11/22
A.E.

Government of Bihar
OM01
Rural Works Department

ORDINARY MAINTENANCE INSPECTION REPORT
Form OM01

Road From: Bansami - Laxmi Pur Musahani
Length of Road : 2.827 km
Period: 2nd Quarter (13-04-2021 to 12-10-2021)

To :
EXECUTIVE ENGINEER,
RWD, Works Division, Simr Bakhtyarpur

Date:

Inspector : J.E., RWD, Sub Division Sonbaria

Position : J.E.

No.	Name	Work Units	Unit of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed Pavement												
OM101	Pothole Patching	m2	Nil	Nil	Nil								No Pothole found.
OM102	Surface Depression and Rut Patching	m2	Nil	Nil	Nil								No Surface Depression and Rut Patching found.
OM 103	Crack Sealing	Lm	Nil	Nil	Nil								No Crack Sealing found
	Surface Treatment												
OM104	(a) Loss of Aggregate	m2	Nil	Nil	Nil								No Loss of Aggregate (Surface)
	(b) Bleeding/ Flushing	m2	Nil	Nil	Nil								No Bleeding/Flushing required.
	(c) Crocodile Cracking	m2	Nil	Nil	Nil								No Crocodile cracking found.
OM105	Edge Repair	m2	Nil	Nil	Nil								No Edge Repair required.
OM106	Digouts	m2	N/A	N/A	N/A								
OM107	Concrete Pavement	m3	N/A	N/A	N/A								
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
	(a) Edge Drop-Off	Lm	Nil	Nil	Nil								No Edge Drop-Off required.
OM201	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil								No Roughness, Scouring or Potholes required
	(c) Holding water	Lm	Nil	Nil	Nil								No Holding Water Found.
OM202	Embankment Repair	m3	Nil	Nil	Nil								No Embankment Repair required.
	Other activities												
OM 300	Drainage including culverts major and minor br												
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A								Not required.
OM302	Culvert Cleaning	No.	Nil	Nil	Nil								Not required.
OM303	Culvert and Pit Repair	m3	Nil	Nil	Nil								Not required.
	Other activities	m2	Nil	Nil	Nil								

Bidder Bidder

08/11/2022
SE

08/11/22
SE

Executive Engineer, Work Division

08/11/22
SE

Name of work : Barsami laxmipur mushari															
Name of customer : Bijay kumar Singh															
(R)Rural Road															
Good					Average					Poor					
< 4000					4001 - 5000					> 5000					
Date	Time	Test No	Distance(m)	Total Distance(m)	BUM(cm)	Speed(Km/Hr)	U/m(Km)	Corrected U/m(Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
14/08/22	16:22:02	36	100	100	25.0 cm	4.9 Km/Hr	2500.0 mm/Km	2423	3.33	Good	25.7542086	N	86.8002787	E	Normal
14/08/22	16:22:30	36	100	200	23.0 cm	13.2 Km/Hr	2300.0 mm/Km	2237	3.1	Good	25.7542410	N	86.8007365	E	Normal
14/08/22	16:22:56	36	100	300	32.0 cm	13.7 Km/Hr	3200.0 mm/Km	3077	4.12	Good	25.7542448	N	86.8014842	E	Normal
14/08/22	16:23:32	36	100	400	19.0 cm	10.0 Km/Hr	1900.0 mm/Km	1863	2.63	Good	25.7545423	N	86.8031550	E	Normal
14/08/22	16:23:56	36	100	500	23.0 cm	15.0 Km/Hr	2300.0 mm/Km	2237	3.1	Good	25.7548590	N	86.8039866	E	Normal
14/08/22	16:24:18	36	100	600	16.0 cm	15.8 Km/Hr	1600.0 mm/Km	1583	2.28	Good	25.7550554	N	86.8045283	E	Normal
14/08/22	16:24:35	36	100	700	30.0 cm	22.0 Km/Hr	3000.0 mm/Km	2890	3.9	Good	25.7552938	N	86.8061076	E	Normal
14/08/22	16:24:53	36	100	800	67.0 cm	20.2 Km/Hr	6700.0 mm/Km	6346	7.86	Poor	25.7552938	N	86.8061076	E	Normal
14/08/22	16:25:09	36	100	900	13.0 cm	20.7 Km/Hr	1300.0 mm/Km	1303	1.91	Good	25.7548437	N	86.8074732	E	Normal
14/08/22	16:25:21	36	100	1000	22.0 cm	30.3 Km/Hr	2200.0 mm/Km	2143	2.98	Good	25.7545500	N	86.8083659	E	Normal
14/08/22	16:25:34	36	100	1100	11.0 cm	28.0 Km/Hr	1100.0 mm/Km	1116	1.67	Good	25.7544489	N	86.8095561	E	Normal
14/08/22	16:25:44	36	100	1200	10.0 cm	34.9 Km/Hr	1000.0 mm/Km	1022	1.54	Good	25.7542906	N	86.8109370	E	Normal
14/08/22	16:25:54	36	100	1300	20.0 cm	36.0 Km/Hr	2000.0 mm/Km	1956	2.75	Good	25.7542906	N	86.8109370	E	Normal
14/08/22	16:26:04	36	100	1400	17.0 cm	38.1 Km/Hr	1700.0 mm/Km	1676	2.4	Good	25.7542906	N	86.8109370	E	Normal
14/08/22	16:26:13	36	100	1500	11.0 cm	40.0 Km/Hr	1100.0 mm/Km	1116	1.67	Good	25.7535582	N	86.8130579	E	Normal
14/08/22	16:26:22	36	100	1600	14.0 cm	40.5 Km/Hr	1400.0 mm/Km	1396	2.03	Good	25.7527513	N	86.8137675	E	Normal
14/08/22	16:26:32	36	100	1700	13.0 cm	34.2 Km/Hr	1300.0 mm/Km	1303	1.91	Good	25.7521086	N	86.8145533	E	Normal
14/08/22	16:26:41	36	100	1800	19.0 cm	40.0 Km/Hr	1900.0 mm/Km	1863	2.63	Good	25.7518148	N	86.8162318	E	Normal
14/08/22	16:26:50	36	100	1900	14.0 cm	39.2 Km/Hr	1400.0 mm/Km	1396	2.03	Good	25.7518148	N	86.8162318	E	Normal
14/08/22	16:26:59	36	100	2000	14.0 cm	41.4 Km/Hr	1400.0 mm/Km	1396	2.03	Good	25.7516737	N	86.8173151	E	Normal
14/08/22	16:27:09	36	100	2100	13.0 cm	36.3 Km/Hr	1300.0 mm/Km	1303	1.91	Good	25.7515020	N	86.8188639	E	Normal

Name of work : Barsami laxmipur mushari

Name of customer : Bijay Kumar Singh

(R) Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

14/08/22	16.27.21	36	100	2200	31.0 cm	30.9 Km/Hr	3100.0 mm/Km	2984	4.01	Good	25.7512465	N	86.8200999	E	Normal
14/08/22	16.27.35	36	100	2300	16.0 cm	26.7 Km/Hr	1600.0 mm/Km	1583	2.28	Good	25.7508593	N	86.8210764	E	Normal
14/08/22	16.27.50	36	100	2400	22.0 cm	23.8 Km/Hr	2200.0 mm/Km	2143	2.98	Good	25.7508593	N	86.8210764	E	Normal
14/08/22	16.28.04	36	100	2500	19.0 cm	26.4 Km/Hr	1900.0 mm/Km	1863	2.63	Good	25.7502851	N	86.8226710	E	Normal
14/08/22	16.28.17	36	100	2600	19.0 cm	27.6 Km/Hr	1900.0 mm/Km	1863	2.63	Good	25.7499285	N	86.8237315	E	Normal
14/08/22	16.28.45	36	100	2700	36.0 cm	13.2 Km/Hr	3600.0 mm/Km	3451	4.57	Good	25.7495565	N	86.8247338	E	Normal
14/08/22	16.29.06	36	100	2800	15.0 cm	17.1 Km/Hr	1500.0 mm/Km	1489	2.16	Good	25.7492437	N	86.8258601	E	Normal

By *[Signature]* 08/11/22
By *[Signature]* 08/11/22