

## Inspection Report for Flood Damage Work

Date:

1. Name of PIUs – Sri Ramsewak Singh, E.E RWD(W) Dintion Begusar
2. Name of Block/Road – Jagatpura to minipur (Ramdin)

### A. For Road

1. Damage Location/Chainage : at 160m, 800m.
2. Damage Length : 75.0m.
3. Nature of Damage : Road cutting.
4. Details of Restoration Works :
  - i. Material being used in Restoration works : Brick bed, Earth
  - ii. Equipments/Tools being used in Restoration works : Tractor,
  - iii. Procedure taken up in Restoration works :
  - iv. Restored Length : 75m.

### B. For Bridge

1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
  - i. Material being used in Restoration works :
  - ii. Equipments/Tools being used in Restoration works:
  - iii. Procedure taken up in Restoration works :
  - iv. Restored Length :

### C. Requirement of new CD/Bridge

- i. Name of Road :
- ii. Location/Chainage :
- iii. Type of CD work/Length required :

- Upload one Photograph of damaged portion if available
- Attach minimum two photograph (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode.

*Signature*  
19/11/21

Signature of JE/AE/EE

*Signature*  
19/11/21  
AE

*Signature*  
19/11/21  
EE  
Signature

## प्रतिवेदन

3,34,504=00

यह प्रोजेक्ट जो मात्र (अथवा) 356743-00 का है, मसिहानी पुलकट के ~~द्वारा~~ ~~ए~~ जगदपुर से मीणापुरा रामदीपी 1 PMDP विह का Flood Damaged Restoration हेतु तैयार किया गया है।

यह पथ मसिहानी पुलकट के पूर्णतः बाढ़ प्रभावित क्षेत्र में पड़ा है। इसका अर्थ मीणा बाढ़ में यह पथ दो गजह से कट गया जिसके कारण यातायात बाधित हो गया था।

यातायात चालू करने के उद्देश्य से तत्काल रूप से इस करिग में Block किया जाने का प्रावधान किया गया है। साथ-साथ shoulder में मिट्टी डालने का भी प्रावधान किया गया है। एवं वर्तमान अद्वितीय दृष्टि तैयार की तकनीक <sup>अनुमोदन</sup> स्वीकृति एवं प्रशासनिक स्वीकृति हेतु समर्पित किया जाता है।

मिहानी  
29/10/21  
G.E  
matihani

अनुमोदन  
29/10/21  
A.E  
matihani

अनुमोदन  
29/10/21  
R.E  
RUD(W) मिहानी  
Bhugavara

Flood Damaged Repair Estimate for the road from Jagatpur  
9 to Minapur (Ramdini) for the year 2021

- ① Supplying filling and levelling brick bat  
with all complete job

1st cutting -  $1 \times 13.0 \times 6.75 \times 0.75 \text{ av} = 65.8125 \text{ m}^3$

$1 \times 7.0 \times 1.75 \times 0.75 \text{ av} = 9.1875 \text{ m}^3$

$1 \times 7.0 \times 1.25 \times 0.60 \text{ av} = 5.25 \text{ m}^3$

2nd cutting -  $2 \times 10.0 \times 1.0 \times 0.60 \text{ av} = 12.0 \text{ m}^3$

$2 \times 13.0 \times 1.0 \times 0.60 \text{ av} = 15.60 \text{ m}^3$

$1 \times 9.0 \times 5.0 \times 0.90 \text{ av} = 40.50 \text{ m}^3$

148.3495 m<sup>3</sup>

@ ₹ 1896.72 / m<sup>3</sup> ~~₹ 281377 = 00~~

- ② Construction of embankment with  
all complete job.

$1 \times 13.0 \times 6.75 = 87.75 \text{ m}^2$

$1 \times 7.0 \times 1.75 = 12.25 \text{ m}^2$

$1 \times 7.0 \times 1.25 = 8.75 \text{ m}^2$

$2 \times 10.0 \times 1.0 = 20.0 \text{ m}^2$

$2 \times 13.0 \times 1.0 = 26.0 \text{ m}^2$

$1 \times 9.0 \times 5.0 = 45.0 \text{ m}^2$

199.75 m<sup>2</sup>

Qty -  $1 \times 199.75 \text{ m}^2 \times 0.30 \text{ av} = 59.925 \text{ m}^3$

@ ₹ 244.38 / m<sup>3</sup> ~~₹ 14644 =~~

₹ 296021 =

Add GST + 4 cess @ 13% = ₹ 38483 =

₹ 334504 = 00

Prepared  
29/10/21  
J.E  
RWD (Matilahi)

Checked  
29/10/21  
A.E  
Matilahi

Reviewed  
29/10/21  
E.E  
RWD (W) Division  
Bhugosari

Technical Copy Approved for 3,34,500 = 00 say Three  
Lakh, Thirty four thousand Five Hundred only.

Cellar  
10/12/21

Shyam  
10/12/21  
T.A

अधीनस्थ अधिकारी  
राज्यीय कार्य विभाग  
नगर विकास, रायचूर