

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. *Dambhanga-2*

Name of Block :- MADHWAPUR

Name of Road :- POKHARAUNI CHOWK TO BHUMIHAR TOL

For Road :-

1. Damage Location/ Chainage :- CH 0.0300 to 0.750 KM

2. Damage Length :- 36m

3. Nature of Damage :- BREACHES

4. Details of Restoration Works :- 25.65 M³

i. Material being used in Restoration Works BRICK BATS

ii. Equipment's/ Tools being used in Restoration Works Back hoe loader,
Tractor, Roller

iii. Procedure taken up in Restoration Works Filling & Compaction

iv. Restored Length : 36m

Remarks :- Work found Satisfactory

[Signature]
20.12.21
Signature of JE/AE

[Signature]
20/12/21
Signature of E.E

Estimate for Restoration work of Road from Pokhrauni chowk to Bhumihaar tol Road for the year 2021-2022 in Madhawapur Block

Length-1.197 KM

Sr NO.	Item of Work							
1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching in slope or apron including including light ramming etc. all complete as per approved design, specification and direction of E/I (Brick Bats)							
	Nos	Length	Width	Height	Quantity	Unit	Rate	Amounts
0.030 km	1	27.00	3.75-3.0	0.15	12.15 15.188			
0.750 km	1	9.00	3.75-3.0	0.60-0.50	20.25+1.875	43.5		
					35.44	Cum	1939.93	49759.2

Add 12% GST

Add 1% L/Cess

Add signorage fee (35.44x1032.00x10%)

Total

=Rs

=Rs

=Rs

=Rs

5971.10

497.59

2647.08

81340

58274.97

Bhumihaar
20-11-21

JE
RWD
Madhawapur

AE
RWD
Madhawapur

Say 58275=00

Benipatti
30/11/21
EE
RWD
Benipatti

checked & verified for qty = 25.6543

verified
20/11/21

20.12.2021
SE

20/12/2021
A/B

फॉर्म 492 दिनांक 28/03/22 कार्यपालक अभियंता वरभंगा-2 के ऑफिस के आधार पर Technically sanctioned for Rs 58,275=00 (Rupees fifty eight thousand two hundred seventy five only)

3536
9/5/22
Superintending Engineer
RWD Work Circle, Darbhanga
Abhinav
11/05/22