

Inspection Report for Flood Damage Works:-

Date :-

1. Name of PIUs - Executive Engineer, RWD, Baxaul.....

2. Name of Block - Adepur

3. Name of Road - NBC to Hira chhapara Road to kaehowa

(A) For Road

1. Damage Location/Chainage :- 80 M Bridge Approach Damaged

2. Damage Length :- 9.25 M

3. Nature of Damage:- Bridge approach damaged due to flood.

4. Details of Restoration Works:- Sand bags & Brick Bats Filling

(i) Material being used in Restoration works: Brick Bats, Sand Bags

(ii) Equipments/ Tools being used in Restoration works: Tractor

(iii) Procedure taken up in Restoration works: Departmental.

(iv) Restored Length: 9.25 M

Satisfactory.

Aug
20/07/22
25

Jul
20/07/22
20

V. Raju
20/7/22
Executive Engineer
RWD, (W) Div Panwarh.

Name of Work:-

Estimate for Repair of Road breaches (Damaged by Flood) for Motorability in G.B.C. to Hira Chhapara Road to Kachorwa For year 2021.

Lead - FDR Length-1.70KM

Item No.	Name of Item	unit	No	Length	Width	Height	Qty.	Rate	Amount
	Labour for laying dry graded Jhama Khoa or stone filter under Brick Pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I.	cum	As Per			Appendix I	112.100	2060.40 1911.02	230971.00 214225.00
	Providing sand bag in side slope of shoulder and both side of breached place of road including stitching, stacking and placing with cost of sand including all taxes and carriage of material -----do -----do----- All complete job as per specification and direction of E/I	Nos	As Per			Appendix II	2768.00	28.11 15.55	77808.00 43042.00
	Rate for cutting 62 mm to 75 mm dia bamboo piles to size and making shoes and driving etc. complete job as per specification and direction of E/I	M	10	10			100.00	51.99	5199.00
	Rate for fitting and fixing 62 mm to 75 mm dia bamboo runners in position at every vertical pile with 150mm long nails or 38swg G.I. wire including cost of G.I wire or nails complete job as per specification and direction of E/I	M	10	5			50	25.91	1295.00
	Rate for fitting and fixing split bamboo woven chachri in position with 20swg G.I. wire 75mm to 100mm long nails alternatively including cost of G.I wire or nails complete job as per specification and direction of E/I	M2	10	7			70.00	112.11	7848.00
TOTAL (in Rs.)									323121.00

Say Rs 323121.00

271609.00



Junior Engineer,
Rural Works Department,
Works Section, Adapur



Assistant Engineer,
Rural Works Department,
Works Sub Division, Adapur



Executive Engineer,
Rural Works Department,
Works Division, Raxaul

Post factum T.A. is accorded for Rs. 271600.00

Two crore, seventy one thousand six hundred only.

S.E. (R.W.D.)
works Circle
Motihari