

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. *Danbhang-2*

Name of Block :- *BENIPATTI*

Name of Road :- *TOL TO RADHEPUR*

For Road :-

1. Damage Location/ Chainage :- *CH 0.350KM*

2. Damage Length :- *6.5m*

3. Nature of Damage :- *BREACHES*

4. Details of Restoration Works :- *54.704 m³*

i. Material being used in Restoration Works *BRICK BATS & 1 K/P-1000mm ϕ*

ii. Equipment's/ Tools being used in Restoration Works *Boller & Tractor*

iii. Procedure taken up in Restoration Works *Filling and Compaction
Placing of H.P.*

iv. Restored Length *6.5m & C.A. Work*

Remarks :- *Work found Satisfactory*

[Signature]
20.12.21
Signature of JE/AE

[Signature]
20/12/21
Signature of E.E

Name of Road: T02 to Radhepur

Block : BENIPATTI

District: MADHUBANI

Length : 2.593 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I								
		CH 0.350 Km	1	6.50	5.85	1.5	60.840	m ²	1939.93	106122.32
						Total	60.840	Cum	1939.93	118025.341
	1.2	Providing and Laying Reinforced Cement Concrete Pipe NP3 as per design in single Row 1000 MM Dia Hume pipeall complete jobdir of E/I								
		Cost of 1000 MM Dia Hume Pipe =5565/Mtr								
		Analysis of carriage (8/10x7.94x35+81.88)=304.2							2371.56	
		CH- 0.350 KM	1	3	2.500		7.500	RM	6040.70	17786.7
		Grand Total								163330.62

Add GST 12% Rs= 19599.67

Add Labour Cess 1% Rs= 1633.31

Add Signorage Fee (60.84x1032x10%) Rs= 6278.69

Total Rs= 190842.29

JE
RWD BENIPATTIAE
RWD BENIPATTIEE
RWD BENIPATTI

Total concrete cost = 123909.02

Add GST 12% = 14869.08

Add. LC 1% = 1239.09

SF
(54.704 x 1032 x 10%) = 5645.45

145662.64

145662.00

check & verified
for Qty = 54.704 M³JE
20.12.21AE
20/12/2021

20/12/21

Technically sanctioned for Rs 1,45,662-00 (Rupees one lac forty five thousand six hundred sixty two only) after inspection of PIU (EE RWD Darbhanga-2)

Superintending Engineer
RWD Work Circle, DarbhangaAbhinav
11/05/22