

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 20.12.21 Name of PIU :- RWD (W) Div. Narbhanga-2

Name of Block :- BENIPATTI

Name of Road :- SH SAULIGHAT TO GULARIA TOL

For Road :-

1. Damage Location/ Chainage :- CH 1.650 KM

2. Damage Length :- 27.5m

3. Nature of Damage :- BREACH

4. Details of Restoration Works :- 196.625m³

i. Material being used in Restoration Works BRICK BATS

ii. Equipment's/ Tools being used in Restoration Works Tractor, Roller

iii. Procedure taken up in Restoration Works Filling & Compaction

iv. Restored Length : 27.5m

Remarks :- Work found Satisfactory

[Signature]
20.12.21
Signature of JE/AE

[Signature]
20/12/21
Signature of E.E

SH Saulighat to

Name of Road: Gularia Tol

Block : BENIPATTI District: MADHUBANI

Length : 1.850 KM

Sr No.	Item	Item of Work	Nos	Length (M)	Width (M)	Depth (M)	Quantity	Unit	Rate	Amount
1	1.1	Labour for lying dry graded jhama khoa or Stone filter under Brick pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I								
		CH 1.650 Km	1	27.50	2+5.00+1.40	1.82.10+1.95	288.750	241.31	196.625	381438.7
						Total	288.750	Cum	1939.93	560154.79

241.312 Add GST 12% Rs= 67218.57
 Add Labour Cess 1% Rs= 5601.55
 Add Signorage Fee (288.75x1032x10%) Rs= 29799.00
 Total Rs= 662773.91

JE
RWD BENIPATTI

AE
RWD BENIPATTI

EE
RWD BENIPATTI

check & verified for Qty = 196.625 M³

20.12.21
SE

20/12/2021
A.B.

20/12/21

पत्रांक 492 दिनांक 28/03/22 कार्यपालक अभियंता दरभंगा -2 के जांचके आधार पर

Technically sanctioned for Rs 4,51,234 = 00 (Rupee Four lacs fifty one thousand two hundred thirty four only)

Superintending Engineer
RWD Work Circle, Darbhanga

Abhinav
11/05/22