

FDR

NH 57 Simaradurga Asthan Road to Meghaur
Tatona tal

Schedule XLV-Form No. 134

Block - Jhanjharpur

DIVISION

Jhanjharpur

SUB-DIVISION

3082

Measurement Book

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

C.H. FDR

Name of work:- Measurable of the road from NH 57 Simara

Dunga Asthan Road to Mayara Talma tol.

Agency:-

Date of entry:- 10.5.22

Work done -
measurement as per the

① P/S and filling brick bats in ditches/damaged embankment including cost of brick bats & labours all complete

Job - - - -

CH 150	5.3	$\times \frac{3.0 + 0.80}{2}$	$\times \frac{0.85 + 0.11}{2}$	= 4.834
"	7.20	$\times \frac{2.0 + 0.15}{2}$	$\times 2.0$	= 15.48
"	8.0	$\times \frac{1.90 + 0.25}{2}$	$\times 0.95$	= 8.17
CH 600	1.0	$\times \frac{1.75 + 0.40}{2}$	$\times 0.30$	= 0.32
"	1.50	$\times \frac{1.60 + 0.55}{2}$	$\times 0.30$	= 0.48
"	13.0	$\times \frac{1.50 + 1.20}{2}$	$\times 0.90$	= 15.80
CH 950	2.5	$\times \frac{0.75 + 1.40}{2}$	$\times 0.40$	= 1.08

46.164

Continuation

Abstract of cost			
①	ply and filling brick bats		
	in damaged embankment		
	including cost of brick		
	bats and labour all		
	complete job ---		
	ply vide TMBP/2		
	50.364 M ³		
	@ Rs 2004.96/m ³ - Rs	100978.4	
	Add 12% GST	12117.8	
	Add 1% Lab. Cost	1010.2	
	Add S. Fee (50.364 x 0.32) x 100	1598.4	
	Total	119303.00	
	10.5.22		

Continuation
✓ 10.05.2004
AP

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Jhanjharpur

Name of Road :- NH-57 Sonadurga A stream Road to Manjhora. Tatona Tol.

A. For Road

1. Damage Location Chainage :- 950, 600, 150
2. Damage Length :- 54.10 m
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Balme beak
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- 54.10 m 50.37 m

B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:- 5"

30/04/22
Signature of JE/AE/EE

20/4/22
RR

31/4/22
Signature
(Name of Inspection)