

ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

3054-FDR WORK (Temporary restoration 2021-22)



Name of the Road :- L057-T02 Mahammadpur Kanth to Parsurampur pachdahi (VR34)

DISTRICT Muzaffarpur

DIVISION Muzaffarpur East-1

BLOCK Sakra

TOTAL LENGTH OF ROAD	:	2.737	KM
----------------------	---	-------	----

CONSTRUCTION COST	:	0.947	Lac
-------------------	---	-------	-----

Submitted By :- Executive Engineer
RWD Work Division Muzaffarpur East-1

0.947
0.929
0.941

प्रतिवेदन

शीर्ष : FDR Part A (Temporary Restoration)

पथ का नाम : L057 T02 महम्मदपुर कंठ से परसुरामपुर पंचदही
(UR34)

पथ की लम्बाई (km): 0.947 2.737

तात्कालिक मरम्मति


कार्य की राशि (लाख):

0.9470-939 0.941

वर्ष 2021 में आयी बाढ़ में क्षतिग्रस्त पथांश के बाधित यातायात को पुनः चालू करने हेतु
Brick bat/ Bamboo pilling/ Bamboo runners/ Local Sand Bag(EC Bags)/
1000mm RCC Pipe से तात्कालिक मरम्मति कार्य कराया गया एवं आवागमन पुनः बहाल
हुआ।

तत्संबंधी निर्गत विभागीय निर्देशों के आलोक में अद्यतन प्रावधानों एवं अनुसूचित दर
विक्षेपित करते हुए प्राक्कलन तैयार किया गया है।

MIS एफडीआर मॉड्यूल में की गयी ऑनलाइन प्रविष्टि की प्रति संलग्न है।


20/11/2024

कनीय अभियंता
कार्य प्रशाखा सकरा


20/11/2024

सहायक अभियंता
अवर प्रमंडल सकरा


24/11/24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
मुजफ्फरपुर, पूर्वी-1

Inspection Report for Flood Damage Work

Date

- 1 Name of PIUs : E.E. RWD (Works) Div Muzafferpur East-1
2 Name of Block/Road : Sakra / LO57 TO2 Mahanadpur Kanth to
Parasuram pachdahi.

A For Road

- 1 Damage Location/Chainage : Multiple pot/Patches damaged in KM-122.
2 Damage Length : ~~84m~~ 55m.
3 Nature of Damage : Embankment / crust damaged.
4 Details of Restoration Works : Brick Bat 243-02-03. Work is Satisfactory
i Material being used in Restoration Works : Brick Bat
ii Equipments/Tools being used in Restoration Works : Tractor trailer, SCB etc.
iii Procedure Taken up in Restoration Works : Brick Bat filled in damaged portion
in order to resume traffic.
iv Restored Length : ~~84m~~ 55m

B For Bridge

- 1 Damage Location/Chainage
2 Damage Length
3 Nature of Damage
4 Details of Restoration Works
i Material being used in Restoration Works
ii Equipments/Tools being used in Restoration Works
iii Procedure Taken up in Restoration Works
iv Restored Length

Signature of JE/AE/EE

[Signature]

[Signature]
1/12/24

Signature

(Name of Inspector)

[Signature]

Executive Engineer
R.W.D. Works Division, Mahanadpur

GENERAL ABSTRACT

Name of the Road :- L057-T02 Mahammadpur Kanth to Parsurampur pachdahi (VR34)
District Muzaffarpur
Block Sakra
Division Muzaffarpur East-1
Length of Road (in Km) 2.737

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Brick Bat	0.947
		0.941
	GRAND SUB TOTAL	0.947
TOTAL COST OF PROJECT IN LACS =		0.947

Asmita
20.11.21
JE
RWD

W.D.
20/11/2021
AE
RWD

Y. Sae
24.11.21
EE
RWD

As per the estimate of the road.

Letter No. 11/16 dated 11/10/2021

Estimate has been verified by inspecting

E. E. RWD. (W) Division

442 East - 1 Muzaffarpur

*Technically Sanctioned for Rs. 0.941 Lac
(Rs. Ninety four thousand one hundred)
only (provisionally)*

W.D.
21.12.21
Superintending Engineer
Rural Works Department
Work Circle, Muzaffarpur

W.D.
27/12/21

Name of the Road :- L057-T02 Mohammadpur Kanth to Parsurampur pachdahi (VR34)

Sl. No.	SDB SL .NO	MORD Ref. No	Description	Unit	QUANTIT Y	RATE	AMOUNT (in Rs.)
1		13.7 SoR Bihar Govt. (1985)	Brick Bat Brick Bat Providing and laying of Brick bats , including all taxes etc. all complete job as per specification and directions of E/I				
			Appendix - I	Cum	43.82	2146.88	94702.91
				Total	43.82	2161.18	94702.91
Total							94702.91

Ag. Engineer
20.11.21
JE

Cum
20.11.21
JE

0.941

3443.13
94702.91
94702.91