



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

3054-FDR WORK (Temporary restoration 2021-22)



Name of the Road :-		L043 to Bharwari	
DISTRICT	Muzaffarpur		
DIVISION	Muzaffarpur East-1		
BLOCK	Sakra		
TOTAL LENGTH OF ROAD	:	0.984	KM
CONSTRUCTION COST	:	3.504 3.476	Lac

Submitted By :- Executive Engineer
RWD Work Division Muzaffarpur East-1

3.481

Inspection Report for Flood Damage Work

Date

1 Name of PIUs : EE, RWD(W) DIV - MULAFFARUR EAST-I

2 Name of Block/Road : 2043 TO BHARWAR I

A For Road

1 Damage Location/Chainage : CH 0-500M MULTIPLE STRECH

2 Damage Length : 0.068 KM

3 Nature of Damage : EMBANKMENT DAMAGED, BREACH.

4 Details of Restoration Works : Brick Bat = 162.15M³ Work is satisfactory.

i Material being used in Restoration Works BRICK BAT

ii Equipments/Tools being used in Restoration Works ROLLER, TRACTOR, TIPPER, MANUAL

iii Procedure Taken up in Restoration Works BRICK BAT FILLED IN BREACH AND

iv Restored Length 0.068 KM COMPACTED TO LEVEL TO RESUME TRAFFIC

B For Bridge

1 Damage Location/Chainage

2 Damage Length

3 Nature of Damage

4 Details of Restoration Works

i Material being used in Restoration Works

ii Equipments/Tools being used in Restoration Works

iii Procedure Taken up in Restoration Works

iv Restored Length

Signature of JE/AE/EE

Signature

(Name of Inspector)

Executive Engineer

R.W.D. Works Division, Madurai

प्रतिवेदन

शीर्ष : FDR Part A (Temporary Restoration)

पथ का नाम : L043 से मरम्मत

पथ की लम्बाई (km): 0.984

तात्कालिक मरम्मति
कार्य की राशि (लाख): ~~3.5043~~ 3.481

वर्ष 2021 में आयी बाढ़ में क्षतिग्रस्त पथांश के बाधित यातायात को पुनः चालू करने हेतु
~~Brick bat/ Bamboo pilling/ Bamboo runners/ Local Sand Bag(EG Bags)/~~
~~1000mm RCC Pipe~~ से तात्कालिक मरम्मति कार्य कराया गया एवं आवागमन पुनः बहाल
हुआ।

तत्संबन्धी निर्गत विभागीय निर्देशों के आलोक में अद्यतन प्रावधानों एवं अनुसूचित दर
विक्षेपित करते हुए प्राक्कलन तैयार किया गया है।

MIS एफडीआर मॉड्यूल में की गयी ऑनलाइन प्रविष्टि की प्रति संलग्न है।


24.11.24

कनीय अभियंता
कार्य प्रशाखा सकरा


20.11.2024

सहायक अभियंता
अवर प्रमंडल सकरा


24.11.24

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
मुजफ्फरपुर, पूर्वी-1

GENERAL ABSTRACT

Name of the Road :- L043 to Bharwari
 District Muzaffarpur
 Block Sakra
 Division Muzaffarpur East-I
 Length of Road (in Km) 0.984

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Brick Bat	3.504 3.481
2	Sand bag	0.000
		3.481 lacs
	GRAND SUB TOTAL	3.504 3.481
TOTAL COST OF PROJECT IN LACS =		3.504 3.481

Adhikari
 20.11.21
 JE
 RWD

Adhikari
 20/11/2021
 AE
 RWD

Adhikari
 24.11.21
 EE
 RWD

As Per S.E. RWD (W) Circle Muz
 Letter No 1178 Dated 01/10/2021
 Estimate has been verified by inspecting
 E.E. RWD (W) Division Muzaffarpur

Technically Sanctioned for Rs. 3.481 lacs (Rs. Three lacs forty eight thousand one hundred) only (provisionally)

Adhikari
 27.12.21
 Superintending Engineer
 Rural Works Department
 Work Circle, Muzaffarpur

Adhikari
 27/12/21

Name of the Road :- L043 to Bharwari

Sl. No.	SDB SL NO	MORD Ref. No	Description	Unit	QUANTIT Y	RATE	AMOUNT (in Rs.)
1		137 SoR Bihar Govt. (1985)	Brick Bat Brick Bat Providing and laying of Brick bats, including all taxes etc. all complete job as per specification and directions of E/I				
			Appendix - I	Cum	162.15	2116.52 2433.47	348069.00 2435392
				Total	162.15	2161.48	360435.34
Total							350435.34

Atkhat
20.11.21
DE

Curpation
20.11.21
DE

Say 3.481 lacs