

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, जमुई ।

पत्रांक ३१२/२३७

जमुई, दिनांक १३/६/२०२२

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, जमुई ।

सेवा में,

नोडल पदाधिकारी,
३०५४(MR)
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:—

शीर्ष MR New Maintenance Policy 2018 योजना अन्तर्गत ५(पाँच) वर्षीय अनुरक्षण का
आवंटन उपलब्ध कराने के संबंध में ।


महाशय,

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष MR New Maintenance Policy 2018
योजना अन्तर्गत ५(पाँच) वर्षीय अनुरक्षण के पथों का पथवार मांगी जाने वाली आवंटन की सूची पत्र के
साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है ।

सूचनार्थ सादर समर्पित ।

अनु०— यथोक्त

विश्वासभाजन



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, जमुई ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name :- RWD(WD), Jamui

Block Name:- Islamnagar Alliganj

1	Name of the Road	Sewe Kolhana REO road with maina Chhatar link rd to Chhatiyani		
2	Batch No.	RM/JA/JAM/19/0002		
3	Project ID	28411031804		
4	Total Lenth of Road (in KM)	3.7		
5	Length of Road to Meet Required Service Level [Completed length](in Km) [1]	3.7		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	29.64432		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.48222		
Compliance Criteria	Standard Job Description	Non-Compliance		Reduction Payment [6]=[3]/[1]*[2]*[4]
		Length Non-Compliant [3]	Weighted Value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00
II	SHOULDERS AND EMBANMENTS	0	10%	0.00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00
V	VEGATION	0	5%	0.00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (IN Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				1.48222

Date of inspection by E/I or his agent
Prepare by Contractor's self Control unit

Name and Designation of person inspecting road

Date

16/06/22

(Signature)

18/6/22

Signature of person inspecting road

Certify by E/I [signature] Date:-
Executive Engineer
Rural Works Department
Works Division, Jamui

Requisition Formet for Scheme Head-MH-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

1 Year (1st Quarter)

RWD, Works Division Jamui
Government Of Bihar
OM01
Rural Works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:Sawe kothara REO road with maina Chhatra link road to chhatyari
(Package No.-AM/JA/JAM/19/0002)
Length of Road :-3.7km
Inspector :- J.E RWD Sub Division Islamnagar Alijanj

To:-

Executive Engineer
R.W/D, Works Division Jamui

Date:- 17.6.2022

Position :- J.E

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												Comments
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m3	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Ravelling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	• Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N/A	N/A	N/A	N/A							
107	Concrete pavement	m ³	N/A	N/A	N/A	N/A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage including culverts major												
OM301	Surface Drains & Verge	Lm	N/A	N/A	N/A	N/A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whitewashing)	M ²	Nil	Nil	Nil	Nil							Not Required

Wm

No	Standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM400	Vegetation												
	Grass Control												
OM401	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
OM402	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OM500	Safety Signage and Road												Not Required
OM501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OM502	Guard Stones	Lm	N.A	N.A	N.A	N.A							Not Required
OM503	Distance Stones	No	N.A	N.A	N.A	N.A							Not Required
OM504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												Not Required

Bidder

Executive Engineer, R.W.D. Works Division-Jamui

Division, Jamui

wd/12/6/12

Sewerage Kolihana REO road with maina Chhatar link rd to Chhatvani

Name of Contractor-Jiendra Kumar Singh

$$Y = 0^\circ X^2 + 0.828 \cdot X + 341.6$$

$$X = 3500$$

$$Y = 3239$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

Time	Section	No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
14/6/22	9:2:0	91	0.1	340	0	3400	3156	G	24.96378	85.870673	Normal
14/6/22	9:2:0	91	0.1	370	30.3	3700	3405	G	24.96346	85.871548	Normal
14/6/22	9:2:0	91	0.1	390	30.3	3900	3570	G	24.96346	85.871548	Normal
14/6/22	9:2:18	91	0.1	330	30.3	3300	3073	G	24.96345	85.872558	Normal
14/6/22	9:2:18	91	0.1	320	40.4	3200	2991	G	24.96365	85.874578	Normal
14/6/22	9:2:18	91	0.1	320	40.4	3200	2991	G	24.96365	85.874578	Normal
14/6/22	9:2:18	91	0.1	380	30.3	3800	3487	G	24.96347	85.875572	Normal
14/6/22	9:2:18	91	0.1	380	30.3	3800	3487	G	24.96347	85.875572	Normal
14/6/22	9:2:53	91	0.1	300	20.2	3000	2825	G	24.96291	85.876228	Curve
14/6/22	9:3:28	91	0.1	350	10.1	3500	3239	G	24.96281	85.87712	Normal
14/6/22	9:3:28	91	0.1	350	10.1	3500	3239	G	24.96281	85.87712	Normal
14/6/22	9:4:3	91	0.1	350	10.1	3500	3239	G	24.96277	85.878163	Normal
14/6/22	9:20:0	91	0.1	350	40.4	3500	3239	G	24.99747	85.89803	Normal
14/6/22	9:20:0	91	0.1	350	40.4	3500	3239	G	24.99747	85.89803	Normal
14/6/22	9:20:0	91	0.1	340	30.3	3400	3156	G	24.99651	85.898013	Normal
14/6/22	9:20:31	91	0.1	290	30.3	2900	2742	G	24.99561	85.897995	Normal
14/6/22	9:20:31	91	0.1	370	30.3	3700	3405	G	24.99474	85.897862	Normal
14/6/22	9:20:31	91	0.1	320	30.3	3200	2991	G	24.99384	85.897727	Normal
14/6/22	9:20:31	91	0.1	320	30.3	3200	2991	G	24.99384	85.897727	Normal
14/6/22	9:21:6	91	0.1	390	40.4	3900	3570	G	24.99287	85.897608	Normal
14/6/22	9:21:6	91	0.1	270	40.4	2700	2577	G	24.99204	85.897238	Normal
14/6/22	9:21:6	91	0.1	320	40.4	3200	2991	G	24.99114	85.897238	Normal
14/6/22	9:21:6	91	0.1	360	20.2	3600	3322	G	24.99053	85.897743	Normal
14/6/22	9:21:6	91	0.1	360	20.2	3600	3322	G	24.99053	85.897743	Normal
14/6/22	9:21:41	91	0.1	360	30.3	3600	3322	G	24.99034	85.898753	Normal
14/6/22	9:21:41	91	0.1	360	30.3	3600	3322	G	24.99034	85.898753	Normal
14/6/22	9:22:0	91	0.1	380	30.3	3800	3487	G	24.99006	85.89973	Normal
14/6/22	9:22:0	91	0.1	350	30.3	3500	3239	G	24.98988	85.900673	Normal
14/6/22	9:22:0	91	0.1	350	30.3	3500	3239	G	24.98988	85.900673	Normal
14/6/22	9:22:17	91	0.1	330	40.4	3300	3073	G	24.98963	85.90168	Normal
14/6/22	9:22:17	91	0.1	260	20.2	2600	2494	G	24.98945	85.902727	Normal
14/6/22	9:23:0	91	0.1	390	10.1	3900	3570	G	24.98921	85.903652	Normal
14/6/22	9:23:0	91	0.1	380	10.1	3800	3487	G	24.98921	85.903652	Normal
14/6/22	9:23:27	91	0.1	300	10.1	3000	2825	G	24.98928	85.904562	Normal
14/6/22	9:23:27	91	0.1	390	10.1	3900	3570	G	24.98928	85.904562	Normal
14/6/22	9:23:27	91	0.1	350	10.1	3500	3239	G	24.98869	85.90473	Normal
Length		3.7		Total IRI		118187		Average IRI		3194.24	

Executive Engineer
Rural Work Department
Works Division-Jamui

18/6/22

Name of Customer : Jitendra Kumar Singh
 Name of Work/Road : Sewe Kohana REO road with n
 Lab Job number :
 Date : 14-06-2022
 Section No. : 91

Test Date : 14-06-2022
 Machine No : 399
 Start S No : 0.000
 Start E No : 3.700
 Weather :
 Start Location :
 End Location :
 Road Name : Sewe Kohana REO road with n
 Road Type : (R) RURAL ROAD
 Side :
 Interval :
 U/V Range : 1494 To 5000 mm/Km
 Dist Range : 0 To 3.8 0.1 = 1000 m
 Equation : $Y = 0 * X^2 + 0.828 * X + 341.6$

Print


Generate Report and Graph

Redraw Graph

Map View

File : D:\PITM\myr policy offline Reputon\ashok\jitendra\sewe kohana\14120924.xls, Section No.: 91, Egn : $Y = 0 * X^2 + 0.828 * X + 341.6$
 Name of Customer : Jitendra Kumar Singh, Name of Work/Road : Sewe Kohana REO road with maina Chhatar link rd

U/V
mm/
km



1494 0 0.10203040506070809 1 1.11213141516171819 2 2.12223242526272829 3 3.1323334353637

Distance * 1000 m