



ग्रामीण कार्य विभाग



(बिहार सरकार)

क्षतिग्रस्त पथ का नाम

Baidh tol (Ramaiya ji ke
ghar) to Bholi rahi

(Rameshwar Yadav ke Ghar)

(Estimated Cost: ~~0.95973~~ Lakh)

14,775.00

ग्रामीण कार्य विभाग,

कार्य प्रमंडल— फुलपरास।

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 30-4-22 Name Of PIU:-RWD, Works Division, Benipatti

Name of Block :- Shoghardiha

Name of Road :- Bindh Tol to Bholi Rahi

For Road :-

1. Damage Location/ Chainage :-

2. Damage Length :- 22.00 Mtr

3. Nature of Damage :- pot holes

4. Details of Restoration Works :-

i. Material being used in Restoration Works :- Brick bats

ii. Equipment's/ Tools being used in Restoration Works :- Tractors.

iii. Procedure taken up in Restoration Works :- Brick bat filling.


iv. Restored Length :- 22 mtr, Restored Qty = 6.650 m³

Remarks :- Satisfactory


30.4.22

30/4/22
Signature of E.E

Signature of JE/AE


30.4.22
JE

iled estimate For restoration of road From Baidh Gol (Ramp) 49
ke ghaur) To Bhola Rahi / Rameshwar yadav ke ghaur) Under FDR 2021.

Abstract Of Cost.

Restoration of Road embankment using Brick Bats.....etc....

6.650

43.195 m³ @ Rs. 1874.91/m³ = Rs. 80987.00

Add GST 12% = Rs. 9718.00

Add LC 1% = Rs. 810.00

ee 6.650 m³ @ 1032 m³ x 10% = Rs. 686.00

Total = Rs. 95973.00

14,775.00

28/10/24

28/10/24

3035
28/10/24

कार्यपालक अभियंता प्राचीन कार्य विभाग कार्य प्रमाण लेखीपदी
के द्वारा FDR का जॉयोपरीत पत्रांक :- 864 जगु दिनांक - 02/05/22 के आधार पर

Technically sanctioned for Rs - 14,775.00 (Rupees.
fourteen thousand seven hundred seventy five) only.

बिहार सरकार

Superintending Engineer
RWD Work Circle, Darbhanga

Abhinav
05/05/22

ailed estimate For restoration of road From Baich tele Ramnagar
ke ghar) To Dulla Rahi (Rameshwar Yadav ke ghar).
FDR 2021.

Restoration of road embankment using brick bats.....etc.

$$1 \times 5.00 \times 1.00 \times \frac{0.10 + 0.15}{2} = 1.125 M^3 \quad 0.625 M^3$$

$$1 \times 2.00 \times 1.00 \times \frac{0.10 + 0.15}{2} = 0.45 M^3 \quad 0.250 M^3$$

$$1 \times \frac{15.00}{6.00} \times 3.5 \times \frac{0.10 + 0.15}{2} = 2.3625 M^3 \quad 2.625 M^3$$

$$1 \times 2.00 \times 3.5 \times 0.5 = 3.5 M^3 \quad \text{Not Found}$$

$$1 \times 2.00 \times 2.5 \times 0.5 = 2.5 M^3 \quad \text{Not Found}$$

$$1 \times \frac{9.00}{20.00} \times 1.5 \times 0.5 = 7.5 M^3 \quad 3.15 M^3$$

$$1 \times 6.0 \times 1.5 \times 0.5 = 4.5 M^3 \quad \text{Not Found}$$

$$43.175 M^3 = 6.650 M^3$$

28-10-2021

28-10-21

Chul
 Chul/15/12/21
 A.E

335
 28/10/21
 R.R

Damaged Length = 22.00 Mtr

Restored only = 6.650 M3

30-4-22
 OK

30-4-22
 A.E

30-4-22
 EE