

Inspection Report for Flood Damage Work

1. Name of PIUs

: Executive Engineer, RWD (W) Division, Goraria

2. Name Of Block / Road

: Sikti, Bardaha North to Khoragaachh

A. For Road

1. Damage Location / Chainage

: Cutting at ch- 300m

2. Damage Length

: 20M

3. Nature Of Damage

: Crust and Flank washed out.

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Soil, Local sand, Sand bag, Brickbat, Bamboo etc

ii) Equipment / Tools Being Used In Restoration Works

: Tractor with Rolly & others

iii) Procedure Taken Up In Restoration Works

: Filling all damaged portion of crust and Flank with above material.

iv) Restored Length

: 20M

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

- Not Applicable.

Work found satisfactory


Signature of JE / AE / EE



Signature
Executive Engineer
(Name Of Inspector)
R.W.D. (W) DIVISION
Kishanganj-2

GENERAL ABSTRACT OF COST

NAME OF ROAD : BARDAHA NORTH TO KHORAGACHH
DISTRICT ARARIA
BLOCK SIKTI
DIVISION ARARIA
LENGTH FOR TEMPORARY RESTORATION 20 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		Cutting at Ch 500 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	1,18,657.00
2	SAND BAG FOR PROTECTION	84,008.00
3	HUME PIPE LAYING	39,958.00
4	BAMBOO PILE	33,789.00
5	BRICK BAT	2,60,246.00
	Others	
	SUB TOTAL =	5,36,658.00
	GST @ 12 % =	64,399.00
	LABOUR CESS @ 1 % =	5,367.00
	SEIGNIORAGE FEE =	17,485.00
	TOTAL =	6,23,909.00
	COST (IN LACS) =	6.239
	GRAND TOTAL (IN LACS) =	6.240


JE SIKTI
RWD
SIKTI


AE
RWD
SIKTI


AE
RWD
ARARIA

Ref. E.E. Letter No. 1457 Dt. 28/4/22


Technically Sanctioned For Rs. 6,24,000/-

(Rupees... Six Thousand Lac Twenty four

Thousand

Only


29/4/22


Superintending Engineer
Rural Works Department
Work Circle Kishanganj