


RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

Moti Pokhar to Pokhra koth pur

DISTRICT:-

Araria

BLOCK :-

Kursakanta

FDR

Rs. 2561654.70

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा02010)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातायात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन
(पंकज कुमार पाल)
सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कारवाई सुनिश्चित करेंगे।

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 - 1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

Inspection Report for Flood Damage Work

Name of PIUs

: E.E R.I.D.D (W) division, Asoria.

Name Of Block / Road

: Kussakula / moti polhar li polhar kott pur.

For Road

Damage Location / Chainage

: CH - 800, 830, 1700, 1750, 2000, 3200, 3300.

Damage Length

: 230.50 M

Nature Of Damage

: flank & crust washed out

Details Of Restoration

: local sand, 30 inch tot. H.P. f.c. by kamtoo-di

Material Being Used In Restoration

Equipment / Tools Being Used In Restoration Works

: tractor with trolley & others.

i) Procedure Taken Up In Restoration Works

: Restored all damaged portion with above material.

ii) Restored Length

: 230.50 M

3. For Bridge

Damage Location / Chainage

2 Damage Length

3 Nature Of Damage

4 Details Of Restoration

i) Material Being Used In Restoration

ii) Equipment / Tools Being Used in Restoration Works

iii) Procedure Taken Up In Restoration Works

iv) Restored Length

N/A

work found satisfactory.

Signature of JE / AE / EE

Signature
Executive Engineer
(Name of Division
Kishanganj-2)

SUMMARY OF COST ESTIMATE FOR THE PROJECT		
NAME OF ROAD :-	Moti Pokhar to Pokhra koth pur	
DISTRICT :-	Araria	
BLOCK :-	Kursakanta	
Length of Road:-	4.280km	
Length of Cutting:-	230.5Km	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Filling of local sand	1095349.39
2	Labour for cutting 62mm to 75mm dia bamboo	10221.30
3	Labour for fitting 62mm to 75mm dia bamboo	1157.63
4	Labour for filling empty cement bags with local sand Nylon crate	0.00
5	Supplying of EC bag, of local sand	269556.64
6	Supply and Carriage of brick bats	825541.34
7	Supply, laying and carriage of 1000 mm HPC	0.00
8	Granular Sub-base	0.00
	SUB TOTAL COST =	2201826.30
	ADD GST @12% =	264219.16
	Add Labour cess @ 1%=	22018.26
	Seigniorage Fees @10%=	73590.99
	TOTAL (RS.) =	2561655

[Signature]
28/12/21
J.E

[Signature]
A.E

[Signature]
29/12/21
E.E

Ref. E.E. Letter No. 1457 Dt. 28/04/22

S.E

Technically Sanctioned For Rs. 25,61,655/-

(Rupees Twenty five lacs sixty one

thousand six hundred fifty five Only
28/12/21
A.E

[Signature]
28/12/21
अधीक्षण अभियंता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज