

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected By Benipur

Name of Block/Road:- Rajhepara to Piro

A. For Road

1. Damage Location Chainage:- 0 to 5.95 km

2. Damage Length :- 200 m

3. Nature of Damage :- Road Surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Brat

ii. Equipment's /Tools being used in Restoration works:- JCB/Tractor

iii. Procedure taken up in Restoration works:- Laying of brick brat with

iv. Restored Length:- 200 m

light ramming

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work Found Satisfactory.

Signature of JE/AE/EE

Charvi
14/12/21
AE

Signature

(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	Raghepura to Pirri.	
Length of the Road:-		5.950 KM.
Effective Length		0.200 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount		
		(in Rs.)		
1	Cost for restoration	1,60,840.90		
2	Add 12 % GST	19,300.91		
3	Add 1 % Labour Cess	1,608.41		
4	Seigniorage Fee (Br. Bats)	Quantity (in cum)	Rate (in Rs.)	%
		80.222	1032.00	10.00
		8,278.86		
	Total cost:-	1,90,029.07		
	Say Rs.	1,90,029.00		

Say Rs. 190029 = 00

[Signature]
06.11.2021
Junior Engineer
Bahadurpur

[Signature]
06.11.21
Assistant Engineer
Bahadurpur

[Signature]
06.11.21
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता के जांच प्रतिवेदन के आधार पर
Technically sanctioned for Rs 190029 = 00 (Rupees one
lax ninty thousand twenty nine only)

[Signature]
अधिक्षण अभियंता
कार्य अंचल, दरमंगा
26/02/22

Detailed estimate for making moterable road.

Name of Raad :- Raghepura to Pirri.
BLOCK :- BAHADURUR
DISTRICT :- DARBHANGA
R.W.D. Works Divialon Darbhanga-1

Sl. No.	Item	Unit	No.	L	B			D/H				Quantity	Rate	Amount
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)	Av. Depth / Height (m)			
1	Labour and Placing Brick Bata with Light raming including cost of brick bats by tractor	cum					1st KM							
							At Raghepura							
			1	5.00	✓		2.00				0.100	1.000		
			1	6.00	✓		1.80				0.125	1.350		
			1	3.00	✓		1.50				0.075	0.338		
			1	8.00	✓		2.50				0.125	2.500		
			1	5.50	✓		1.40				0.125	0.963		
			1	3.70	✓		2.20				0.075	0.611		
			1	2.80	✓		1.60				0.075	0.336		
			1	10.00	✓		2.50				0.150	3.750		
			1	6.00	✓		2.50				0.125	1.875		
							Drain							
			1	30.00	✓		3.00	0.100	0.125	0.150	0.125	11.250		
			1	30.00	✓		3.00	0.150	0.150	0.150	0.150	13.500		
			1	30.00			3.00	0.150	0.200	0.200	0.183	16.500		
			1	30.00			3.00	0.200	0.150	0.150	0.167	15.000		
			1	30.00			3.00	0.150	0.125	0.100	0.125	11.250		
												80.222	2004.96	160840.90
														160840.90

Junior Engineer
Bahadurpur

Assistant Engineer
Bahadurpur

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Verified & found correct

14-12-21
JE

14/12/21
AE

14/12/21
EE