

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Beniprasad

Name of Block/Road:- Raishahab Phokhra to Raghupur

A. For Road

1. Damage Location Chainage:- 0 to 2.00 km
2. Damage Length :- 595 m
3. Nature of Damage :- Road Surface Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats
 - ii. Equipment's /Tools being used in Restoration works:- JEN/ Tractor
 - iii. Procedure taken up in Restoration works:- Laying of Brick Bats with light ramming.
 - iv. Restored Length:- 595 m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

Work found satisfactory.

Signature of JE/AE/EE,

Shanku
14/12/21
AE

Signature

(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	Raisaheb Pokhra to Raghepura	
	Length of	2.000 KM.
	Effective	0.595 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount	
		(in Rs.)	
1	Cost for restoration	6,41,900.73	6,47,930.65
2	Add 12 % GST	77,028.08	77,751.68
3	Add 1 % Labour Cess	6419.00	6,479.31
4	Seigniorage Fee (Br. Bats)	Quantity (in cum) Rate (in Rs.) %	
	321.249 324.256 1032.00 10.00	33,152.89	33,463.25
	Total cost:-	7,58,500.7	7,65,624.88
	Say Rs.	7,58,501/-	7,65,625.00

gheheji
06.11.2021

**Junior Engineer
Bahadurpur**

 6.11.21
Assistant Engineer
Bahadurpur


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्जपालक आमिपंत्त वीक्षु के जॉय प्रविष्टि के आकार. ५८ —

Technically Sanctioned for Rs 758501 = 2 (Rs
Seven lacs fifty eight thousand five hundred one)

अधिवेशन अभियंता
कार्य अंचल, दरमंगा
15/04/22

