

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga1 Inspected by Benipur

Name of Block/Road:- Andama PMGSY Sadak to Ughra Hanjani Tola

A. For Road

1. Damage Location Chainage:- 1.0 - 2.0 km
2. Damage Length :- 0.093 km
3. Nature of Damage :- Road Crust damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Brick bats
- ii. Equipment's /Tools being used in Restoration works:- J.C.B / Tractor / Labour
- iii. Procedure taken up in Restoration works:- Laying of brick bats with light ram
- iv. Restored Length:- 0.093 km

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

N/A

Work found Satisfactory.

Signature of JE/AE/EE

Charli
10/12/21
AE

Signature

(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	Andama PMGSY Sadak to Ughra Harijan Tola.	
	Length of the Road:-	5.445 KM.
	Effective Length	0.093 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work				Amount
					(in Rs.)
1	Cost for restoration				1,12,578.50 1,24,207.27
2	Add 12 % GST				1,35,09.42 14,904.87
3	Add 1 % Labour Cess				1,350.94 1,35.78 1,242.07
4	Seigniorage Fee	Quantity (in cum)	Rate (in Rs.)	%	
	(Br. Bats) in cum	61.950 56.15	1032.00	10.00	5794.68 6,393.24
	Total cost:-				1,33,008.38 1,46,747.46
	Say Rs.				1,33,008 1,46,747.00

Abhinav
06.11.2021
Junior Engineer
Bahadurpur

Abhinav
Assistant Engineer
Bahadurpur

Abhinav
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता बेनीपुर के ऑन प्रोविजन के आधार पर

Technically sanctioned for Rs 1,33,008 = 00 (Rupees one lac thirty three thousand eight only)

Abhinav
अधिक्षण अभियंता
कार्य अंचल, दरभंगा
26/02/22

Detailed estimate for making moterabe road.

Name of Road :- Andama PMGSY Sadak to Ughra Harijan Tola.

BLOCK :- **BAHADURUR**

DISTRICT : DARBHANGA

R.W.D. Works Division Darbhanga-1

Sl. No.	Item	Unit	No.	L	B		D/H				Quantity	Rate	Amount	
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)				Av. Depth / Height (m)
1	Labour and Placing Brick Bats with Light raming including cost of brick bats by tractor													
				2nd KM										
				Near Kokat School										
		cum	1	30.00			3.00	0.200	0.300		0.250	22.500		
		cum	1	9.00			3.00	0.200	0.300		0.250	6.750		
		cum	1	15.00			3.00	0.150	0.250		0.200	9.000		
		cum	1	14.00			3.00	0.150	0.250		0.200	8.400	5.6	
		cum	1	4.00			3.00				0.250	3.600	2.4	
		cum	1	6.00			3.00				0.300	5.400	3.6	
		cum	1	7.00			2.80	0.100	0.150		0.125	2.450		
		cum	1	8.00			2.75	0.150	0.200		0.175	3.850		
												61.950	2004.96	424207.27
														424207.27

56-15

5,12,578.50

Jahani
06.11.2021
Junior Engineer
Bahadurpur

Assistant Engineer
Bahadurpur

Executive Engineer
R.W.D.(W) Division, Darbhanga-1

verified & found correct

~~14~~ 10-12-21
JZ

Shahi'
10/12/21
AE

$\frac{37}{10} \mid 122$
 22