

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected By Benipuri

Name of Block/Road:- RWD सड़क के कुसी से के कुली गलहा दोल

A. For Road

1. Damage Location Chainage:- 0.00 km to 1.105 km
2. Damage Length :- 18 m
3. Nature of Damage :- Road crust Damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Brick Bats
- ii. Equipment's /Tools being used in Restoration works:- JCB/Tractor
- iii. Procedure taken up in Restoration works:- Laying of Brick bats with light Rammer
- iv. Restored Length:- 18 m

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
- i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

Work found Satisfactory.

Signature of JE/AE/EE

Shanku
12/12/21
AE

Signature
(Name of Inspection)

25/12/21

PDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHADURPUR	
Name of Raad :-	PWD Sadak Dekuli to Dekuli Malha Tol.	
	Length of the Road:-	1.105 KM.
	Effective Length	0.018 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount	
		(in Rs.)	
1	Cost for restoration	18,521.82	21,678.63
2	Add 12 % GST	2,322.62	2,601.44
3	Add 1 % Labour Cess	185.22	216.79
4	Seigniorage Fee (Br. Bats)		
	Quantity (in cum)	Rate (in Rs.)	%
	9.238	10.813	10.00
		953.36	1,115.85
	Total cost:-	21,883.02	25,612.70
	Say Rs.	21,883.00	25,613.00

[Signature]
06.11.2021
Junior Engineer
Bahadurpur

[Signature]
6.11.21
Assistant Engineer
Bahadurpur

[Signature]
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

अधिकांश अभियंता खरीद के पांच प्रारंभ के आवाज पर
Technically sanctioned for Rs 21883 = 00 (Rs Twenty
One thousand Eight hundred Eighty three only)

[Signature]
अधिकांश अभियंता
कार्य अंचल, दरभंगा
15/11/21

Detailed estimate for making moterale road.

Name of Raad :- PWD Sadak Dekuli to Dekuli Malha Tol.
 BLOCK :- BAHADURUR
 DISTRICT :- DARBHANGA
 R.W.D. Works Division Darbhanga-1

R.W.D. Works Division Darbhanga-7														
Sl. No.	Item	Unit	No.	L	B		D/H				Quantity	Rate	Amount	
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)				Av. Depth / Height (m)
1	Labour and Placing Brick Bats with Light raming including cost of brick bats by tractor	cum		1st KM										
			1	4.50			3.00	0.300	0.200		0.250	3.375		
			1	3.00			3.50	0.600	0.400		0.500	6.250	3.675	
			1	10.00			1.25	0.200	0.150		0.175	2.188		
												40.813	2004.96	21678.03
										9.238		21678.03		

Rs. 18,521.82

Shah
 6.11.2021
 Junior Engineer
 Bahadurpur

Shah
 6.11.21
 Assistant Engineer
 Bahadurpur

Shah
 6.11.21
 Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified & found correct

Shah
 12-12-21
 JE

Shah
 12/12/21
 AE

Shah
 12/12/21
 EE