

RURAL WORKS DEPARTMENT

GOVT OF BIHAR



NAME OF WORKS :-

Primary School Madhubani to North Mushari tola
Dumaria

BLOCK :-

Kursakanta

FDR

Rs. 1130939.47

YEAR(2021-22)

R.W.D., WORKS CIRCLE, Kishanganj

R.W.D., WORKS DIVISION, Araria

ग्रामीण कार्य विभाग
बिहार, सरकार

पत्रांक - मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/07/2021

प्रेषक,

पंकज कुमार पाल (भा0प्र0सो0)
सचिव

सेवा में,

सभी कार्यपालक अभियंता
ग्रामीण कार्य विभाग,

विषय- बाढ़ अतिवृष्टि से क्षतिग्रस्त पथों/पुलियों को यातयात लायक (Motorable) करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में निदेश दिया जाता है कि प्रमंडल अन्तर्गत सभी अभियंता बाढ़/अतिवृष्टि से क्षतिग्रस्त पथों का शत प्रतिशत निरीक्षण करेंगे। पथों/पुलियों के क्षतिग्रस्त भाग से पानी उतरते ही उसे यातायात लायक बनाने की कारवाई एवं Motorable किये जाने से पहले तथा Motorable कार्य के बाद का Real time, Geo tagged photographs को MIS पर तत्क्षण अपलोड किया जाना सुनिश्चित करेंगे। इन कार्यों को कराने हेतु कार्यपालक अभियंता पूर्ण रूप से जिम्मेवार होंगे। कार्य न कराने की स्थिति में उनके विरुद्ध अनुशासनिक कार्रवाई की बाध्यता होगी।

विश्वासभाजन

(पंकज कुमार पाल)

सचिव

ज्ञापांक- मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी अधीक्षण अभियंता को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित। साथ ही उन्हें निदेश दिया जाता है कि वे लगातार अनुश्रवण एवं निरीक्षण करते हुए क्षतिग्रस्त भाग को अतिशीघ्र यातायात लायक बनवाने की कार्रवाई सुनिश्चित करेंगे।

सचिव

ज्ञापांक-मु0अ0-4 (मु0) विविध कार्य-23-60/2020 -1937

पटना, दिनांक 07/7/2021

प्रतिलिपि:-सभी मुख्य अभियंता, ग्रामीण कार्य विभाग को सूचनार्थ एवं लगातार अनुश्रवण करने हेतु प्रेषित।

सचिव

Inspection Report for Flood Damage Work

1. Name of PIUs

: E.E RWD(W) Division, Arraria

2. Name Of Block / Road

: Kurzakanta / Primary School Madhebari
to North Mughari tula Dumaria

A. For Road

1. Damage Location / Chainage

: CH-1100M, 1180M & 1210M

2. Damage Length

: 50M

3. Nature Of Damage

: cutting of Road, curb and Planck
wash out

4. Details Of Restoration

:

i) Material Being Used In Restoration

: Brick Bats

ii) Equipment / Tools Being Used In Restoration Works

: Tractor & JCB

iii) Procedure Taken Up In Restoration Works

: Manual

iv) Restored Length

: 50M

B. For Bridge

1. Damage Location / Chainage

:

2. Damage Length

:

3. Nature Of Damage

:

4. Details Of Restoration

:

i) Material Being Used In Restoration

:

ii) Equipment / Tools Being Used in Restoration Works

:

iii) Procedure Taken Up In Restoration Works

:

iv) Restored Length

:

work found satisfactory

30/12/04

Signature of JE / AE / EE

Signature
Executive Engineer
RWD (W) Division
Kishanganj-2

SUMMARY OF COST ESTIMATE FOR THE PROJECT

NAME OF ROAD :-	Primary School Madhubani to North Mushari tola Dumaria	
DISTRICT :-	Araria	
BLOCK :-	Kursakanta	
Length of Road:-	2.266km	
Length of Cutting:-	50Mtr	
Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
1	Supply and Carriage of brick bats	635565.08
	SUB TOTAL COST =	965547.92
	ADD GST @12% =	115865.75
	Add Labour cess @ 1%=	9655.48
	Seigniorage Fees @10%=	39870.32
	TOTAL (RS.) =	1130939

[Signature]
28/12/21

J.E

A.E

E.E

Ref. E.E. Letter No. 1457 Dt. 28/4/22

Technically Sanctioned For Rs. 11,30,939.20

(Rupees. Eleven Lacs thirty thousand,

nine hundred thirty nine) Only

[Signature]
29/4/22

[Signature]
29/4/22


अधीक्षण अभियन्ता
ग्रामीण कार्य विभाग
कार्य अंचल, किशनगंज

ESTIMATE FOR REPAIRING / RESTORATION/ MAKING MOTORABLE ROADS DAMAGED DURING FLOOD


NAME OF ROAD :-		Primary School Madhubani to North Mushari tola Dumaria									
DISTRICT :-		Araria									
BLOCK :-		Kursakanta									
Length of Cutting:-		50Mtr									
Sl. No.	DESCRIPTION OF ITEMS	Unit	Nos.	L(m)	B(m)	D(m)	QUANTITY	RATE (Rs.)	AMOUNT (Rs.)		
1	Filling of local sand obtained from river bed, watering & ramming, all complete job as per specification & direction of Engineer-in-charge										
	At ch:-1100M	cum	2	16.00	(5+6.55)/2	(1.05+1.25+1.15)/3	212.52				
	At ch:-1180M	cum	2	19.00	(5+6.5)/2	(1.05+1.05+1.15)/3	236.71				
	At ch:-1210M	cum	2	15.00	(5+6.65)/2	(1+1.05+1.25)/3	192.23				
		cum	total qty :-				641.45	514.43	329982.84		
2	Supply and Carriage of brick bats upto 8 km breach and placing in breaches and lying of bats, all complete job.										
	At ch:-1100M	cum	2	16.00	(5+5.55)/2	(0.55+0.75+0.65)/3	109.72				
	At ch:-1180M	cum	2	19.00	(5+5.5)/2	(0.5+0.75+0.45)/3	113.05				
	At ch:-1210M	cum	2	15.00	(5+5.65)/2	(0.45+0.5+0.37)/3	70.29				
		cum	total qty :-				293.06	2,168.72	635565.08		

Calculation of Seigniorage Fees

NAME OF ROAD :-		Primariy School Madhubani to North Mushari tola Dumaria			
DISTRICT :-		Araria			
BLOCK :-		Kursakanta			
Sl. No.	DESCRIPTION OF ITEMS	QUANTITY	Unit	RATE (Rs.)	AMOUNT (Rs.)
1	Filling of local sand obtained from river bed, watering & ramming, all complete job as per specification & direction of Engineer-in-charge	641.45	cum	141.85	90990.16
2	Supply and Carriage of brick bats upto 8 km breach and placing in breaches and lying of bats, all complete job.	293.06	cum	1050.00	307713.00
		A) SUB TOTAL =			398703.16
	Seigniorage Fees @10% of Basic Amount =				39870



J.E




A.E




E.E

Bill of Quantity


NAME OF ROAD :-		Primary School Madhubani to North Mushari tola Dumaria		
DISTRICT :-		Araria		
BLOCK :-		Kursakanta		
Sl. No.	DESCRIPTION OF ITEMS	QUANTITY	RATE (Rs.)	AMOUNT (Rs.)
1	Filling of local sand obtained from river bed, watering & ramming, all complete job as per specification & direction of Engineer-in-charge	641.45	514.43	329982.84
2	Supply and Carriage of brick bats upto 8 km breach and placing in breaches and lying of bats, all complete job.	293.06	2168.72	635565.08
		A) SUB TOTAL =		965547.92
		TOTAL COST =		965548



J.E



A.E


21/12/02

E.E

RATE ANALYSIS FOR CARRIAGE OF BASE MATERIAL													
				Name of Road		Primary School Madhubani to North Mushari tola Dumaria							
DISTRICT :-				Araria		Block		:-		Kursakanta			