



ग्रामीण कार्य विभाग



(बिहार सरकार)

क्षतिग्रस्त पथ का नाम

T03 Durgipatti to Hudra

Harijan Basti

(Estimated Cost:-1.92123 (Lakh)

57825.00

ग्रामीण कार्य विभाग,
कार्य प्रमंडल- फुलपरास।

प्रस्ताव - खुलेना

2

Inspection Report for Flood Damaged Work in the year 2021-22

Date of Inspection :- 11/5/22 Name Of PIU:-RWD, Works Division, Benipatti

Name of Block :- KHUTAVNA

Name of Road :- Darbipatti to Hudra Hanizan to Basti

For Road :-

1. Damage Location/ Chainage :-

2. Damage Length :- 96m.

3. Nature of Damage :- pot patches

4. Details of Restoration Works :-

i. Material being used in Restoration Works Brick Bats

ii. Equipment's/ Tools being used in Restoration Works Roller & tractor

iii. Procedure taken up in Restoration Works filling and Compaction.

iv. Restored Length 96m

Remarks :- Satisfactory

Signature of JE/AE
11/5/22

Signature of JE

Signature of E.E.
11/5/22

Detailed estimate For restoration of road From Durbihat To
Hydra Harijan Tale Under FDR 2021.

Abstract Of Cost.


1. Restoration of Road embankment using Brick Bats.....etc....

12.795 26.075 86.47	m3@Rs. 1874.91 /m3 = Rs.	23989.47 48795.00 1,62,123.00 5,856.00 19,455.00 1,624.00 8,924.00 1,92,123.00 57,825.00 28.10.2021 28428.53
12.795 26.025 86.47	Add GST 12%=Rs.	2878.73
	Add LC 1% =Rs.	239.89
S. Fee 86.47	@1032m3 x10%= Rs.	2686.00 1320.44
	Total =	Rs. 28428.53

Sum
28.10.21
H

350
21/11/21
say
28429=00

चर्यपालक अभियंता ग्रामीण चर्य विभाग चर्य प्रमण्य लेनीपदी के द्वारा
 FDR का जॉर्जोपरीत, पत्रांक:- 864/अग/दिनांक: 24/05/2022 के आधार पर
 Technically Sanctioned for Rs- 28,429=00 (Rupee - twenty
 Eight thousand four hundred twenty nine) only/-


 Superintending Engineer
 RWD Work Circle, Darbhanga
 Abhinav
 05/05/22

Detailed estimate For restoration of road From Durbipatti to Hudsa.
Hassan talu. **FDR 2021.** Damage length - 80 m.

① Restoration of road embankment using brick bats.....etc.

Ch-300-	$1 \times 30.0 \times 3.50 \times 0.075 = 31.50 m^3$	$7.875 m^3$ ✓
	$1 \times 5.0 \times 3.5 \times 0.075 = 5.25 m^3$	$1.3125 m^3$ ✓
Ch-800	$1 \times 30.0 \times 3.5 \times 0.075 = 31.50 m^3$	$10.5 m^3$ ✓
	$1 \times 12.0 \times 3.5 \times 0.075 = 12.60 m^3$	$0.42 m^3$ ✓
Branch	$1 \times 19.0 \times 1.5 \times 0.075 = 6.50 m^3$	$2.1375 m^3$ ✓
	$1 \times 5.0 \times 1.5 \times 0.075 = 1.12 m^3$	$26.025 m^3$ ✓
	<u>86.47 m^3</u>	<u>12.795</u>

Lead (30 km P + 1 km K)

P_{28.10.2021}
JE

Checked
15/12/21
 AE

28.10.21
 JE

350
 24/11/21
 RKR

Damage length:- ch-300m, 1800 m. 4 branch rd.

Restored quantity:- 26.025 m^3. 12.795

checked & pass - 15/12/21
 AE

15/12/21
 2. E

02.11.21
 EE