

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Madhepur

Name of Road :- Khaguri - Dalbail

A. For Road

1. Damage Location Chainage (KM) :- 0.1-0.4, 0.4-1.1,
2. Damage Length :- 53.5 Mtr
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Brick Ball
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- 53.5 Mtr - 33.09 m²

B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:-

gravel - 15'

Chandana
28/04/22

Signature of JE/AE/EE

20/4/22
KR

2
20/4/22

Signature
(Name of Inspection)

KHAJUR-I-DALDAL

Schedule XLV-Form No. 134

Jhanjharpur

DIVISION

Madhepur

SUB-DIVISION

MEASUREMENT BOOK

[illegible]

bats in ditched /			
damaged curb and kerb			
1 x 7.00m x	$\frac{0.80 + 0.60}{2}$	x $\frac{0.60 + 0.90}{2}$	= 3.68 m ³
1 x 2.00m x	$\frac{1.50 + 0.80}{2}$	x 0.45m	= 1.04 "
1 x 1.50m x	0.80m x	0.30m	= 0.36 "
1 x 4.00m x	$\frac{0.80 + 0.60}{2}$	x 0.45m	= 1.26 "
1 x 15.00m x	$\frac{1.50 + 2.40}{2}$	x 0.30m	= 8.78 "
1 x 17.00m x	$\frac{2.40 + 3.50}{2}$	x 0.30m	= 15.05 "
1 x 7.00m x	$\frac{0.80 + 0.60}{2}$	x 0.60m	= 2.94 "
			Qty = 33.09 m ³
ALP. 21 G/S/2021 AL SANJAY 06/05/2022 SP			

[illegible]