



बिहार सरकार

ग्रामीण कार्य विभाग

Rural Works Department, Govt. of Bihar

64.

HEAD-FDR

STATE :- BIHAR

DETAILED PROJECT REPORT

DISTRICT :- Madhubani

CIRCLE :- Darbhanga

BLOCK :- Madhepur

Estimate for Mortable of the Road from Virpur Main Road to Sighrahi Mahadalit Tol under FDR at **Block- Madhepur** in Madhubani District.

1.91602

TOTAL COST FOR MOTORABLE Rs.

~~3.28240~~ lac.

Submitted by:

Executive Engineer

RWD(W) Division, Jhanjharpur

Inspection Report of Flood Damage Work

Name of PIUs :- RWD Works Division, Jhanjharpur

Name of Block :- Madhepur

Name of Road :- Virpur Main Road to Sighrahi Matadali

A. For Road

1. Damage Location Chainage (km):- 0.00, 0.50
2. Damage Length :- 51 Mtr
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:- Brick Bat
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- - 56 Mtr - 80.78m


B. For Bridge

1. Damage Location Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Materials being used in restoration works:-
 - ii. Equipment's/Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-


C. Requirement Of New CD/ Bridges

- i. Name of Road:-
- ii. Location/ Chainage:-
- iii. Type of CD Work/ Length required:-

grade RS


Signature of JE/AE/EE


20/4/22
RR


Signature
(Name of Inspection)

तकनीकी प्रतिवेदन

पथ का नाम :- Virpur main Road to Sighrati Mahadalit

प्राक्कलित राशि :- 1.91352 lac.

प्रमण्डल का नाम:- झंझारपुर

अंचल का नाम :- दरभंगा

योजना का नाम :- F.D.R-2245

प्रस्तुत प्राक्कलन विभागीय स्तर से कराये गये कार्य के आलोक Virpur main Road to Sighrati Mahadalit पथ के लिए तैयार किया गया है, जो कि बाढ़ एवं अतिवृष्टि के कारण हुए कटाव/ जलजमाव/ Rain Wave Cut के कारण क्षतिग्रस्त हो गया था जिसके कारण आवागमन बाधित हो गया था । फलतः ग्रामीणों को काफी कठिनाईयों का सामना करना पड़ रहा था ।

यह प्राक्कलन सचिव महोदय, ग्रामीण कार्य विभाग, पटना बिहार के पत्रांक- मु0अ0- 4 (मु0) विविध (कार्य)- 23 - 60/2020- 1937 पटना, दिनांक- 07.07.2021 के आदेश के आलोक में तैयार किया गया है ।

इस प्राक्कलन में क्षतिग्रस्त हुए पथांश को ईट के टुकड़े/मिट्टी/स्थानीय बालु से भरकर उसका संपीड़न किये जाने का प्रावधान करते हुए कार्य संपादित किया जा चुका है ।

प्रस्तुत प्राक्कलन संपादित कार्य के समय लागू अनसूचित दर (संवेदक लाभांश छोड़कर) पर तैयार किया गया है । यह कार्य लोकहित एवं जनहित में अत्यावश्यक है । अतः इस प्राक्कलन की स्वीकृति अपेक्षित है ।

35/11/21

कनीय अभियंता



सहायक अभियंता



कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, झंझारपुर

**Estimate for Motorability of road damaged by flood from Virpur Main Road to Sighrahi Mahadalit Tol
For Year 2021**

Lead :- FDR 2245

Length :- 0.571 km

SI No.	Item No.	Name of Item	Unit	Quantity As per Appendix - I	Rate	Amount
1		Providing and filling brick bats in ditches/ damaged embankment including cost of brick bats and labour all complete job as per specification and direction of E/L.	Cum	80.78 m ³ 138.45 OK	2004.00	161360.67 277453.80

₹ 161360.67
~~277453.80~~
 Add 12 % GST ₹ 19435.28
~~33294.46~~
 Add 1 % L.C ₹ 1613.61
~~2774.54~~
 Add S. Fee (138.45 x 1063.00) x 10 % ₹ 14717.24
~~8586.51~~ 191352.00
~~14717.24~~
 103 ✓ Total ₹ ~~191602.43~~
~~328240.00~~
 Say ₹ ~~328240.00~~
~~191602.00~~

25/11/21

Junior Engineer
R.W.D, Works Section,
Madhepur

25/11/21

Assistant Engineer
R.W.D, Work sub Div.
Madhepur

Executive Engineer
R.W.D (W) Division,
Jhanjharpur

Say 191352.00

कार्यपालक अभियंता, ग्रा.का.वि., जयनगर के द्वारा जांचोपरांत
पत्रांक - 673 (म.व. दिनांक 29/4/22) के आधार पर

Technically Sanctioned for Rs 1,91,602.00 (Rupees
One lac ninety one thousand six hundred two) only.
Rs 191,352.00 (Rupees One lac ninety one thousand
three hundred fifty two only)

Superintending Engineer
RWD, Work Circle, Darbhanga

Abhinav
05/05/22

Name of Road :- Virpur Main Road to Sighrahi Mahadalit Tol

MMGSY

Length :- 0.571 km

Block :- Madhepur

Appendix - I

Measurement for restoration of Embankment and shoulder with Brick Bat (Measurement in mtr.)

Chainage	Nos.	Length (in Mtr.)	Bldth (in Mtr.)	Thickness (in Mtr.)	Quantity	
ch. 00	1	30.00	(3.20+3.40+2.80)/3	3.13	0.45	42.30m ³
ch. 00	1	5.00	(3.20+2.80)/2	3.00	0.53	
ch. 50	1	10.00	(1.50+2.80)/2	2.15	0.45	28.80m ³
ch. 50	1	16.00	(2.80+3.20)/2	3.00	0.60	
Total qty.					138.45	80.78m ³

56 m

Chancellor
28/04/22
76

3/5/11/21

Junior Engineer
R.W.D. Works Section,
Madhepur

3/5/11/21

Assistant Engineer
R.W.D. Work sub Div.
Madhepur

3/5/11/21

Executive Engineer
R.W.D. (W) Division,
Jhunjharpur