

कार्यपालक अभियन्ता का कार्यालय,

ग्रामीण कार्य विभाग, कार्य प्रमण्डल हथुआ।

पत्रांक:- 498 अनु० / हथुआ।

दिनांक:- 05/05/2022

प्रेषक,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

सेवा में,

सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार पटना।

विषय :- राशि उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत पंचवर्षीय अनुरक्षण अवधि के अधीन पथों में कराये गये त्रैमासिक अनुरक्षण कार्य हेतु राशि की अधियाचना उपलब्ध कराये गये प्रपत्र में सभी सूचनाओं के साथ अंकित कर समर्पित किया जाता है।

अनु०- यथोक्त।

विश्वासभाजन,


कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, हथुआ।

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT

PIU Name : **EE AND WORKS DIVISION - HATHUA**

1st Quarter

1	Name of the Road	LAMICHAUR - LAXMIPUR		
2	Batch No.	RM/60/HAT/19/0010		
3	Project ID	NEA 22000605		
	Total Length of Road (in Km)	2.980		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) [1]	2.980		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule [Agreement Amount for Maintenance] (in Lakh)	2609471.80 Lakhs		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) [2]	1.30474 Lakhs		
Compliance Criteria	Standard Job Description	Non- Compliance		Reduction Payments [6] = [3] / [1] * [2] * [4]
		Length Non-Compliant [3]	Weighted value for Payment Reduction (%) [4]	
I	PAVED ROADS (CARRIAGEWAY)	00	60%	00
II	SHOULDERS AND EMBANMENTS	00	10%	00
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	00	15%	00
IV	SIGNAGE AND ROAD SAFETY	00	10%	00
V	VEGATAION	00	5%	00
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				00
TO BE PAID FOR THE QUARTER / DEMAND (in Lakh) [6]				1.30474

Date of inspection by E/I or his agent

Prepared by Contractor's self Control unit

[Signature]
SE

Rishi Raj (AE)
11/03/22

Name and Designation of person inspecting road

Date **11.03.2022**

Signature of person inspecting road

(Signature)

Certify by E/I [signature] Date:-

[Signature]
11/03/22

Name of work : Lamichaur - Laxmipur

Name of customer : GANDHU CHHAPAR CONSTRUCTION PRIVATE LIMITED

(R)Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUM(Plcm)	Speed(Km/Hr)	Ulm(Km)	Corrected Ul (mm/Km)	RI	Status	Latitude	Direction	Longitude	Direction	Remarks
09/03/22	13:55:44	13	0	0	0.0 cm	2.1 Km/Hr	0.0 mm/Km	245	0.43	Good	26.4203215	N	84.1346199	E	Normal
09/03/22	14:25:38	13	100	100	33.0 cm	6.3 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4134531	N	84.1489175	E	Normal
09/03/22	14:25:51	13	100	200	38.0 cm	27.3 Km/Hr	3800.0 mm/Km	3802	4.86	Good	26.4139634	N	84.1489798	E	Normal
09/03/22	14:26:05	13	100	300	36.0 cm	26.7 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4131441	N	84.1472894	E	Normal
09/03/22	14:26:20	13	100	400	37.0 cm	24.5 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4131594	N	84.1485565	E	Normal
09/03/22	14:26:29	13	100	500	36.0 cm	36.9 Km/Hr	3600.0 mm/Km	3615	4.78	Good	26.4135351	N	84.1485353	E	Normal
09/03/22	14:26:39	13	100	600	38.0 cm	36.3 Km/Hr	3900.0 mm/Km	3896	5.09	Good	26.4138021	N	84.1449227	E	Normal
09/03/22	14:26:52	13	100	700	32.0 cm	29.5 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4140425	N	84.1459701	E	Normal
09/03/22	14:27:08	13	100	800	38.0 cm	22.0 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4137945	N	84.1428719	E	Normal
09/03/22	14:27:19	13	100	900	33.0 cm	32.4 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4128610	N	84.1425095	E	Normal
09/03/22	14:27:29	13	100	1000	32.0 cm	37.4 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4128883	N	84.1425791	E	Normal
09/03/22	14:27:39	13	100	1100	34.0 cm	36.0 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.4113455	N	84.1421051	E	Normal
09/03/22	14:27:48	13	100	1200	32.0 cm	37.0 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4103937	N	84.1415673	E	Normal
09/03/22	14:27:58	13	100	1300	36.0 cm	38.5 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4093962	N	84.1405440	E	Normal
09/03/22	14:28:05	13	100	1400	35.0 cm	46.2 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4090986	N	84.1407709	E	Normal
09/03/22	14:28:16	13	100	1500	35.0 cm	36.3 Km/Hr	3500.0 mm/Km	3521	4.85	Good	26.4080286	N	84.1395446	E	Normal
09/03/22	14:28:26	13	100	1600	32.0 cm	36.0 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4077234	N	84.1390524	E	Normal
09/03/22	14:28:35	13	100	1700	31.0 cm	42.3 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.4067278	N	84.1382903	E	Normal
09/03/22	14:28:58	13	100	1800	36.0 cm	16.0 Km/Hr	3600.0 mm/Km	3696	5.09	Good	26.4066496	N	84.1373682	E	Normal
09/03/22	14:29:25	13	100	1900	38.0 cm	12.7 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4068651	N	84.1366739	E	Normal
09/03/22	14:29:38	13	100	2000	38.0 cm	26.7 Km/Hr	3800.0 mm/Km	3802	4.98	Good	26.4072313	N	84.1356440	E	Normal

pinch point

26.4066496
84.1366739

Name of work : Lamichaur - Laxmipur

Name of customer : GANDHU CHAPAR CONSTRUCTION PRIVATE LIMITED

(R) Rural Road

Good	Average	Poor
< 4000	4001 - 5000	> 5000

09/03/22	14:29:58	13	100	2100	33.0 cm	18.5 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4078207	N	84.1356134	E	Normal
09/03/22	14:30:18	13	100	2200	32.0 cm	17.6 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.4085093	N	84.1362314	E	Normal
09/03/22	14:30:28	13	100	2300	33.0 cm	36.0 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4090300	N	84.1369486	E	Normal
09/03/22	14:30:41	13	100	2400	30.0 cm	28.2 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.4096117	N	84.1377269	E	Normal
09/03/22	14:30:52	13	100	2500	34.0 cm	31.8 Km/Hr	3400.0 mm/Km	3428	4.54	Good	26.4102354	N	84.1370096	E	Normal
09/03/22	14:31:06	13	100	2600	30.0 cm	23.4 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.4106989	N	84.1360559	E	Normal
09/03/22	14:31:20	13	100	2700	37.0 cm	29.4 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4110231	N	84.1349555	E	Normal
09/03/22	14:32:02	13	100	2800	33.0 cm	8.7 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4113092	N	84.1340036	E	Normal
09/03/22	14:36:03	13	100	2900	36.0 cm	1.4 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4112844	N	84.1340799	E	Normal
09/03/22	14:36:33	13	100	3000	37.0 cm	11.4 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.4110117	N	84.1349555	E	Normal

12/13/22

Rishi Raut

26/1/22

5000

Name of Customer: GANDHU CHHAPAR CONSTRUCTION PRIVATE LIMITED, Machine no: 19193, Road: Lamichaur - Laxmipur, Date: 09/03/22, Section No: 13, Equation: $Y=0.936X+245.3$

2800

UIV mm/km

2600

1400

200

0 0.1 0.2 0.3 0.4 0.5 0.6 0.7 0.8 0.9 1 1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 1.9 2 2.1 2.2 2.3 2.4 2.5 2.6 2.7 2.8 2.9 3 3.1

Distance*1000 m

Handwritten signature
9/3/22

Handwritten signature
9/3/22 (K)

Handwritten signature
9/3/22

Requisition Formet for Scheme Head-MR-(3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

RWD, Works Division Hathua
Government Of Bihar
OM01
Rural Works Department

1 Year (1st Quarter)

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From:- Lamichaur - Laxmipur
(Package No.RM/GO/HAT/19/0010)
Length of Road :- 2.98 Km
Inspector :- J.E RWD Sub Division : Bhore

To:-
Executive Engineer
RWD, Works Division Hathua

Date:-

Position :- J.E

No	standard Of Work Item Name	Work Unit	Unit Of Required in each Kilometer										Comments
			1	2	3	4	5	6	7	8	9	10	
OM100	Sealed payment												
OM101	Pothole Patching	m ²	Nil	Nil	Nil	Nil							No Pot Hole Found.
OM102	Surface Depression and Rut patching	m ³	Nil	Nil	Nil	Nil							Not Surface Depression & Rut Patching Found
OM103	Crack Sealing	Lm	Nil	Nil	Nil	Nil							No Crack sealing Found
	Surface Treatment												
OM104	(a) Loss of Aggregate (Surface Raveling)	m ²	Nil	Nil	Nil	Nil							No Loss Of Aggregates (Surface Raveling) Found
	(b) Bleeding / Flushing	m ²	Nil	Nil	Nil	Nil							No Bleeding/ Flushing Required
	@ Crocodile Cracking	m ²	Nil	Nil	Nil	Nil							No Crocodile Cracking Found
105	Edge Repair	m ²	Nil	Nil	Nil	Nil							No Edge Repair Required
106	Digouts	m ²	N.A	N.A	N.A	N.A							
107	Concrete pavement	m ³	N.A	N.A	N.A	N.A							
	Other activities												
OM200	Shoulder												
	Unsealed Shoulder												
OM201	(a) Edge Drop-Off	Lm	Nil	Nil	Nil	Nil							No Edge Drop-Off Required
	(b) Roughness, Scouring or Potholes	Lm	Nil	Nil	Nil	Nil							Not Required
	(c) Holding water	Lm	Nil	Nil	Nil	Nil							No Holding Water Found
OM202	Embankment Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities (Rain Cuts)		Nil	Nil	Nil	Nil							Not Required
OM300	Drainage Including culverts major												
OM301	Surface Drains & Verge	Lm	N.A	N.A	N.A	N.A							Not Required
OM302	Culvert Cleaning	No	Nil	Nil	Nil	Nil							Not Required
OM303	Culvert and pit Repair	M ³	Nil	Nil	Nil	Nil							Not Required
	Other activities(Whilw washing)	M ²	Nil	Nil	Nil	Nil							Not Required

No	Standard Of Work Item	Work Unit	Unit Of Required in each Kilometer										Comments
	Name	Unit	1	2	3	4	5	6	7	8	9	10	
OMA00	Vegetation												
	Grass Control												
	(a) Roadside- General Tidy	Ha	Nil	Nil	Nil	Nil							Not Required
OMA01	(b) Clear near Safety signs, kilometer posts and roadside furniture	Ha	Nil	Nil	Nil	Nil							Not Required
	Tree and Shrub Management	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Branches Of Trees	No	Nil	Nil	Nil	Nil							Not Required
	Cutting Of Shrubs From Road Way	No	Nil	Nil	Nil	Nil							Not Required
	Other activities (Trimming of Grass)	M ²	Nil	Nil	Nil	Nil							Not Required
OMA500	Safety Signage and Road												Not Required
OMA501	Signs Maintenance	No	Nil	Nil	Nil	Nil							Not Required
OMA502	Guard Stones	Lm	N.A	N.A	N.A	N.A							Not Required
OMA503	Distance Stones	No	N.A	N.A	N.A	N.A							Not Required
OMA504	Road Marking	M ²	Nil	Nil	Nil	Nil							Not Required
	Other activities												

Bidder

Appendix

Executive Engineer, Works Division, ~~Jaipur~~ **Jaipur**

Amulya
26/11/22

Pratik
26/11/22

Shubh
26/11/22
A.P.