

## INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- **RWD, Work Division, DEHRI**  
 Name of Block Road :- **NAUHATTA / DEHRI YADUNATHPUR ROAD TO NAWARA**

### A. For Road

1. Damage Location/Chainage :- **2.150 KM**  
 2. Damage Length :- **7.50 M**  
 3. Nature of Damage (Length Wise) (i) Breach :- **7.50 M**  
 (ii) Crust Damage :- **—**  
 (iii) Only Flank Damage :- **—**  
 whether traffic fully/Partially obstructed :- **FULLY OBSTRUCTED**  
 4. Details of Restoration :- **Hume pipe (1000mm dia) provided.**  
 (i) Material Being Used in Restoration :- **Granular Material (GSB Type)**  
 (ii) Equipment/Tools Being Used in Restoration Works :- **3CB, Tractor Trolley.**  
 (iii) Restored Length In open Area :- **7.50 M**  
 In habitation Area :- **—**  
 (iv) If Restoration work done in habitation Area give Reason :- **—**

### B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :- **—**  
 (2) No. of Span Damage :- **—**  
 (3) Length of Span :- **—**  
 (4) Nature of Damage (Pier/Abutment/  
 Wing Wall/Approach Road Damage) :- **—**  
 (5) Details of Restoration :- **—**  
 (i) Material Being Used in Restoration :- **—**  
 (ii) Equipment/Tools Being Used in Restoration Works :- **—**  
 (iii) Restored Length :- **—**

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- **SATISFACTORY**

Signature of Inspector

(Official Seal) प्रमाणित  
 प्रमाणित कार्य विभाग  
 कार्य प्रमाणित, भुवनेश्वर