

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3770)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल— झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:— शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।

महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:—यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-03)


1	Name of the Road	Rajla-Dumarmoh Road to parsatanr		
2	Batch No.	RM/JA/JHA/19/0018		
3	Project ID	20804101042		
4	Total Length of Road (in Km)	2.000		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	2.000		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	17.18868		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.85943		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANKMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGETATION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TOTAL PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.85943

Inspection by E/I or his agent Prepared by
Inspector's self Control unit

Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Revision Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (03)

Name of Works Division :- Sonpur

Government of Bihar

OM/01

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Rajia-Dumarmoh Road to parsatant

Length of Road: 2.00 KM

Period : From 03.09.2021 To 02.12.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 25.11.2023

Position: J.E

Standard Work item			Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m ²	No	No									No. Pothole found.	
OM102	Surface Depression and Rut Patching	m ²	No	No									No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No	No									No Crack Sealing found	
OM104	Surface Treatment													
	(a) Loss of Aggregate (Surface Ravelling)	m ²	No	No									No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m ²	No	No									No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m ²	No	No									No Crocodile Cracking found	
OM105	Edge Repair	m ²	No	No									No Edge Repair Required	
OM106	Digouts	m ²												
OM107	Concrete Pavement	m ³	No	No									No Concrete Pavement Repair Required	
OM200 Shoulder	Other activities	Lm												
	Unsealed Shoulder	No												
	(a) Edge Drop off	Lm	No	No									No Edge Drop off Required	
	(b) Roughness, Scouring or Potholes	Lm											required	
OM201	(c) Holding Water	Lm	No	No									No Holding water found	
OM202	Embankment Repair	No	No	No									No Embankment Repair Required	
	Other Activitie (Raincut)												Defects rectified within stipulated time.	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes	Yes									No Required	
OM302	Culvert Cleaning	Lm	Yes	Yes									Culvert maintain within stipulated time	
OM303	Culvert and Pit repair	m ²	Yes	Yes									No Required	

Other activities (White Washing)		m2	Yes	Yes														No Required
OM 400 Vegetation		No	Yes	Yes														No Required
OM401	Grass Control	m2	Yes	Yes														No Required
	a) Roadside-General Tidy	Ha	Yes	Yes														Not Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes														Not Required
OM402	Tree and shrub management	No	Yes	Yes														Not Required
	Cutting trees	No	No	No														Not Required
	Cutting Shrubs	No	Yes	Yes														Not Required
	Other activities (Trimming of Grass)	M2	Yes	Yes														Not Required
	Safety Signage and Road	No	Yes	Yes														Not Required
OM500	Signs Maintenance	No	Yes	Yes														Not Applicable
OM501	Guard Stones	1m	Yes	Yes														Not Applicable
OM502	Distance Stones	No	Yes	Yes														Not Required
OM503	Road Marking	m2	Yes	Yes														
OM504	Other activities																	

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

MWC
25/11/23

Name of Road-Rajla-Dumarmoh Road to parsatanr

Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
22/ 11/ 23	16: 29: 15	58	0.1	290	10.1	2900	2742	G	24.78209	86.4454	Normal
22/ 11/ 23	16: 29: 35	58	0.1	370	10.1	3700	3405	G	24.78293	86.445	Normal
22/ 11/ 23	16: 30: 0	58	0.1	380	10.1	3800	3487	G	24.78378	86.44468	Normal
22/ 11/ 23	16: 30: 26	58	0.1	370	10.1	3700	3405	G	24.78468	86.44441	Normal
22/ 11/ 23	16: 31: 1	58	0.1	300	10.1	3000	2825	G	24.78459	86.44367	Normal
22/ 11/ 23	1: 31: 37	58	0.1	350	10.1	3500	3239	G	24.78472	86.44281	Normal
22/ 11/ 23	16: 32: 12	58	0.1	310	10.1	3100	2908	G	24.78512	86.44189	Normal
22/ 11/ 23	16: 32: 47	58	0.1	320	10.1	3200	2991	G	24.7856	86.44108	Normal
22/ 11/ 23	16: 33: 0	58	0.1	390	10.1	3900	3570	G	24.78571	86.44032	Normal
22/ 11/ 23	16: 33: 22	58	0.1	360	10.1	3600	3322	G	24.78516	86.43958	Normal
22/ 11/ 23	16: 34: 0	58	0.1	380	10.1	3800	3487	G	24.78452	86.43874	Normal
22/ 11/ 23	16: 34: 10	58	0.1	380	10.1	3800	3487	G	24.78385	86.43805	Normal
22/ 11/ 23	16: 34: 33	58	0.1	370	10.1	3700	3405	G	24.78309	86.43776	Normal
22/ 11/ 23	16: 35: 8	58	0.1	330	10.1	3300	3073	G	24.78273	86.43695	Normal
22/ 11/ 23	16: 35: 8	58	0.1	350	10.1	3500	3239	G	24.78246	86.43613	Normal
22/ 11/ 23	16: 35: 44	58	0.1	380	10.1	3800	3487	G	24.78180	86.43542	Normal
22/ 11/ 23	16: 36: 0	58	0.1	300	10.1	3000	2825	G	24.78151	86.43482	Normal
22/ 11/ 23	16: 36: 19	58	0.1	390	10.1	3900	3570	G	24.78112	86.43401	Normal
22/ 11/ 23	16: 37: 0	58	0.1	370	10.1	3700	3405	G	24.78089	86.43326	Normal
22/ 11/ 23	16: 37: 29	58	0.1	350	10.1	3500	3239	G	24.78051	86.43262	Normal
						Total	3256				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001


Executive Engineer
Rural Works Department
Works Division, Jhainha