

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3170)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:- शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Dhamna-Jhajha Path near Harhanja - Chhapa
2	Batch No.	RM/JA/JHA/19/0017
3	Project ID	NEA22000742
4	Total Length of Road (in Km)	2.000
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	2.000
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	17.50013
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.87501


Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANKMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGETATION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.87501

of inspection by E/I or his agent Prepared by
tractor's self Control unit

Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Jhajha Qtr (01)

Name of Works Division :- Sonpur

Government of Bihar
OM101

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Rural works Department

Road From- Dhamna-Jhajha Path near Hahanja - Chhapa

Length of Road: 2.00 KM

Period : From 03.03.2021 To 02.06.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer
RWD Works Division Jhajha

Date: 25.11.2023

Position: J.E

S No	Standard Work item Name	Work Units	Units of work required in each kilometre										Comments
			1	2	3	4	5	6	7	8	9	10	
OM101	OM100 Sealed Pavement												No. Pothole found.
	Pothole Patching	m2	No	No									No Surface Depression and Rut Patching found
	Surface Depression and Rut Patching	m2	No	No									No Crack Sealing found
	Crack Sealing	Lm	No	No									No Loss of Aggregate (Surface Ravelling) found
OM103	Surface Treatment												No Bleeding/Flushing Required
	(a) Loss of Aggregate (Surface Ravelling)	m2	No	No									No Crocodile Cracking found
	(b) Bleeding/Flushing	m2	No	No									No Edge Repair Required
OM104	(c) Crocodile Cracking	m2	No	No									No Concrete Pavement Repair Required
OM105	Edge Repair	m2	No	No									
OM106	Digging	m2											
OM107	Concrete Pavement	m3	No	No									
OM200	Other activities	Lm											
	Shoulder												
	Unsealed Shoulder	No											No Edge Drop off Required
	(a) Edge Drop off	Lm	No	No									required
OM201	(b) Roughness, Scouring or Potholes	Lm											No Holding water found
	(c) Holding Water	Lm	No	No									No Embankment Repair Required
	Embankment Repair	No	No	No									Defects rectified within stipulated time.
OM202	Other Activities (Raincut)												
OM 300 Drainage including culverts major													
OM301	Surface Drains & Verge	Lm	Yes	Yes									No Required
OM302	Culvert Cleaning	Lm	Yes	Yes									Culvert maintain within stipulated time
OM303	Culvert and Pit repair	m2	Yes	Yes									No Required

Other activities (White Washing)		m2	Yes	Yes															No Required
OM 400 Vegetation		No	Yes	Yes															No Required
OM401	Grass Contorol	m2	Yes	Yes															No Required
	a) Roadside-General Tidy	Ha	Yes	Yes															Not Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes															Not Required
	Tree and shrub management	No	Yes	Yes															Not Required
OM402	Cutting trees	No	No	No															Not Required
	Cutting Shrubs	No	Yes	Yes															Not Required
	Other activities (Trimming of Grass)	M2	Yes	Yes															Not Required
	Safety Signage and Road	No	Yes	Yes															Not Required
OM501	Signs Maintenance	No	Yes	Yes															Not Required
OM502	Guard Stones	Lm	Yes	Yes															Not Applicable
OM503	Distance Stones	No	Yes	Yes															Not Applicable
OM504	Road Marking	m2	Yes	Yes															Not Required
Other activities																			

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

[Signature]
25/11/23

Name of Road-Dhamma-Jhajha Path near Harhanja - Chhapa
Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
22/11/23	14:19:27	56	0.1	390	10.1	3900	3570	G	24.826795	86.383905	Normal
22/11/23	14:22:0	56	0.1	380	10.1	3800	3487	G	24.826445	86.38843	Normal
22/11/23	14:23:32	56	0.1	320	10.1	3200	2991	G	24.825473	86.391852	Normal
22/11/23	14:24:8	56	0.1	350	10.1	3500	3239	G	24.824842	86.392777	Normal
22/11/23	14:24:43	56	0.1	420	10.1	4200	3819	G	24.824287	86.393838	Normal
22/11/23	14:25:0	56	0.1	400	10.1	4000	3653	G	24.82341	86.394512	Normal
22/11/23	14:25:18	56	0.1	370	10.1	3700	3405	G	24.822423	86.394697	Normal
22/11/23	14:25:54	56	0.1	360	10.1	3600	3322	G	24.8213	86.394192	Normal
22/11/23	14:26:0	56	0.1	360	10.1	3600	3322	G	24.821005	86.393097	Normal
22/11/23	14:26:29	56	0.1	440	10.1	4400	3984	G	24.82068	86.391852	Normal
22/11/23	14:26:29	56	0.1	250	20.2	2500	2411	G	24.820187	86.390823	Normal
22/11/23	14:27:0	56	0.1	210	30.3	2100	2080	G	24.81984	86.389882	Normal
22/11/23	14:27:4	56	0.1	210	30.3	2100	2080	G	24.819738	86.388737	Normal
22/11/23	14:27:4	56	0.1	170	30.3	1700	1749	G	24.819703	86.387658	Normal
22/11/23	14:27:5	56	0.1	180	30.3	1800	1831	G	24.819948	86.386598	Normal
22/11/23	14:27:39	56	0.1	190	30.3	1900	1914	G	24.820295	86.385437	Normal
22/11/23	14:27:39	56	0.1	230	30.3	2300	2245	G	24.82062	86.384325	Normal
22/11/23	14:28:0	56	0.1	370	10.1	3700	3405	G	24.82073	86.383955	Normal
22/11/23	14:28:47	56	0.1	400	10.1	4000	3653	G	24.82062	86.384325	Normal
22/11/23	14:28:60	56	0.1	280	10.1	3544	3276	G	24.82073	86.383955	Normal
						Total	2972				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Executive Engineer
Rural Works Department
Roads Division, Jhajha

25/11/23