

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 1538 (3170)

झाझा

दिनांक 25/11/23 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा।

सेवा में,

नोडल पदाधिकारी
नई अनुरक्षण नीति 2018(MR 3054)
ग्रामीण कार्य विभाग, बिहार पटना।

विषय:- शीर्ष नई अनुरक्षण नीति 2018(MR 3054) अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।


महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति 2018 (MR 3054) अंतर्गत अनुरक्षण मद में कार्य की अद्यतन स्थिति के अनुसार अधियाचना वाछित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त।

विश्वास भाजन


25.11.23

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

25/11/23

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-03)

1	Name of the Road	Dhamna-Jhajha Path near Harhanja - Chhapa		
2	Batch No.	RM/JA/JHA/19/0017		
3	Project ID	NEA22000742		
4	Total Length of Road (in Km)	2.000		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	2.000		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	17.50013		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.87501		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.87501

Date of inpection by E/1 or his agent Prepared by
Contractor's self Control unit

Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road


25/11/23
Executive Engineer
Rural Works Department
Works Division, Jhajha

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Sonpur

Jhajha Qtr (03)

Government of Bihar

OM01
Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Dhanna-Jhajha Path near Hathanja - Chhapa

To: Executive Engineer

Length of Road: 2.00 KM

RWD Works Division Jhajha

Date: 25.11.2023

Period : From 03.09.2021 To 02.12.2021

Inspector: J.E RWD Sub Division, Jhajha

Position: J.E

Standard Work item		Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10	
OM100 Sealed Pavement													
OM101	Pothole Patching	m ²	No	No									No Pothole found.
OM102	Surface Depression and Rut Patching	m ²	No	No									No Surface Depression and Rut Patching found
OM103	Crack Sealing	Lm	No	No									No Crack Sealing found
Surface Treatment													
OM104	(a) Loss of Aggregate (Surface Ravelling)	m ²	No	No									No Loss of Aggregate (Surface Ravelling) found
	(b) Bleeding/Flushing	m ²	No	No									No Bleeding/Flushing Required
	(c) Crocodile Cracking	m ²	No	No									No Crocodile Cracking found
OM105	Edge Repair	m ²	No	No									No Edge Repair Required
OM106	Digouts	m ²											
OM107	Concrete Pavement	m ³	No	No									No Concrete Pavement Repair Required
Other activities		Lm											
OM200 Shoulder													
OM201	Unsealed Shoulder	No											
	(a) Edge Drop off	Lm	No	No									
	(b) Roughness, Scouring or Potholes	Lm											No Edge Drop off Required
	(c) Holding Water	Lm	No	No									required
OM202	Embankment Repair	No	No	No									No Holding water found
Other Activities (Raincut)													No Embankment Repair Required
OM 300 Drainage including culverts major													
OM301	Surface Drains & Verge	Lm	Yes	Yes									Defects rectified within stipulated time
OM302	Culvert Cleaning	Lm	Yes	Yes									No Required
OM303	Culvert and Pill repair	m ²	Yes	Yes									Culvert maintain within stipulated time
													No Required

Other activities (White Washing)	m2	Yes	Yes															No Required
OM 400 Vegetation	No	Yes	Yes															No Required
Grass Contorol	m2	Yes	Yes															No Required
1401 a) Roadside-General Tidy	Ha	Yes	Yes															No Required
b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes	Yes															No Required
Tree and shrub management	No	Yes	Yes															No Required
Cutting trees	No	No	No															No Required
Cutting Shrubs	No	Yes	Yes															No Required
Other activities (Trimming of Grass)	M2	Yes	Yes															No Required
OM500 Safety Signage and Road	No	Yes	Yes															No Required
OM501 Signs Maintenance	No	Yes	Yes															No Required
OM502 Guard Stones	Lm	Yes	Yes															No Required
OM503 Distance Stones	No	Yes	Yes															No Required
OM504 Road Marking	m2	Yes	Yes															No Required
Other activities																		No Required

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

Name of Road-Dhamma-Jhajha Path near Harhanja - Chhapa
Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
22/11/23	14:19:27	56	0.1	390	10.1	3900	3570	G	24.826795	86.383905	Normal
22/11/23	14:22:0	56	0.1	380	10.1	3800	3487	G	24.826445	86.38843	Normal
22/11/23	14:23:32	56	0.1	320	10.1	3200	2991	G	24.825473	86.391852	Normal
22/11/23	14:24:8	56	0.1	350	10.1	3500	3239	G	24.824842	86.392777	Normal
22/11/23	14:24:43	56	0.1	420	10.1	4200	3819	G	24.824287	86.393838	Normal
22/11/23	14:25:0	56	0.1	400	10.1	4000	3653	G	24.82341	86.394512	Normal
22/11/23	14:25:18	56	0.1	370	10.1	3700	3405	G	24.822423	86.394697	Normal
22/11/23	14:25:54	56	0.1	360	10.1	3600	3322	G	24.8213	86.394192	Normal
22/11/23	14:26:0	56	0.1	360	10.1	3600	3322	G	24.821005	86.393097	Normal
22/11/23	14:26:29	56	0.1	440	10.1	4400	3984	G	24.82068	86.391852	Normal
22/11/23	14:26:29	56	0.1	250	20.2	2500	2411	G	24.820187	86.390823	Normal
22/11/23	14:27:0	56	0.1	210	30.3	2100	2080	G	24.81984	86.389882	Normal
22/11/23	14:27:4	56	0.1	210	30.3	2100	2080	G	24.819738	86.388737	Normal
22/11/23	14:27:4	56	0.1	170	30.3	1700	1749	G	24.819703	86.387658	Normal
22/11/23	14:27:5	56	0.1	180	30.3	1800	1831	G	24.819948	86.386598	Normal
22/11/23	14:27:39	56	0.1	190	30.3	1900	1914	G	24.820295	86.385437	Normal
22/11/23	14:27:39	56	0.1	230	30.3	2300	2245	G	24.82062	86.384325	Normal
22/11/23	14:28:0	56	0.1	370	10.1	3700	3405	G	24.82073	86.383955	Normal
22/11/23	14:28:47	56	0.1	400	10.1	4000	3653	G	24.82062	86.384325	Normal
22/11/23	14:28:60	56	0.1	280	10.1	3544	3276	G	24.82073	86.383955	Normal
						Total	2972				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Executive Engineer
Rural Works Department
Roads Division, Jhajha

25/11/23