

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- R.W.D. Supaul.

Name of Block Road :- Supaul, / L045 - Dabhari to Ghuran.

A. For Road

1. Damage Location/Chainage :- 0.170 K.M, CH - 1.020 K.M to 1.062.50 K.M, etc,

2. Damage Length :- 58.0 M, 142.30 M

3. Nature of Damage (Length Wise) (i) Breach :- fully Breach,
(ii) Crust Damage :- yes
(iii) Only Flank Damage :-

whether traffic fully/Partialiy obstructed :-

4. Details of Restoration :-

(i) Material Being Used in Restoration :- Brick Bats

(ii) Equipment/Tools Being Used in Restoration Works :- Jcb, Track, Tractors, etc,

(iii) Restored Length - 58.0 M, 142.30 In open Area :- 200.30 M

In habitation Area :-

(iv) If Restoration work done in habitation Area give Reason :-

B. For Bridge (Size of Bridge/Culvert) - N/A

(1) Damage Location/Chainage :- N/A

(2) No. of Span Damage :- N/A

(3) Length of Span :- N/A

(4) Nature of Damage (Pier/Abuttment/
Wing Wall/Approach Road Damage) :- N/A

(5) Details of Restoration :- N/A

(i) Material Being Used in Restoration :- N/A

(ii) Equipment/Tools Being Used in Restoration Works :- N/A

(iii) Restored Length :- N/A

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory

Signature of Inspector
(Official Seal)

14.11.2024
Executive Engineer
Rural Works Department
Works Division Udakishungani

Shubh
14-11-2024
T.S

Shubh
14.11.2024
AB