

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date

1. Name of PIUs- RWD Works Division Gopalganj-1
2. Name of Block/ Road- Kuchaikote/ Motorable of Road from MRL-14 Konhwa More to Bhartwa More via Sipaya

A For Road

- 1 Damage Location/ Chainage:- CH-8555 m
- 2 Damage Length:- 30.5 m
- 3 Nature of Damage:- Damage due to Flood.
- 4 Details of Restoration Works-
 - i Material being used in Restoration Works- Brick Bats = 342.51 m^3 and Local Sand = 53.445 m^3
Hume Pipe = 22.50 m
 - ii Equipments/ Tools being used in Restoration Works- Tractor, JCB., Excavator & Roller
 - iii Procedure Taken up in Restoration Works- Immergent restoration works complete to restore traffic. Brick Bats filled in damaged portion and compacted for smoothness laying of local sand & Compacted.
 - iv Restored Length- 30.50 m

B. For Bridge

- 2 Damage Location/Chainage
- 2 Damage Length
- 3 Nature of Damage
- 4 Details of Restoration Works-
 - i Material being used in Restoration Works-
 - ii Equipments/ Tools being used in Restoration Works-
 - iii Procedure Taken up in Restoration Works-
 - iv Restored Length

Signature of J.E.

A.E

Executive Engineer
R.W.D. Works Division
Gopalganj-1

Signature

SHASHI BHUSHAN
EXECUTIVE ENGINEER
R.W.D., WORKS DIVISION
SIWAN-1