

## INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date

1. Name of PIUs- RWD Works Division Gopalganj-1
2. Name of Block/ Road- Gopalganj/ Motorable of Road from Jagiri Tola Ahir Tola to Nawad Bazar Pich Road to Kamal Chaudhari Ka Tola

### A For Road

- 1 Damage Location/ Chainage:- CH-00 to 55m and CH-650 to 700
- 2 Damage Length:- 55m +50m = 105 m
- 3 Nature of Damage:- Damage due to Flood.
- 4 Details of Restoration Works-
  - i Material being used in Restoration Works- Brick Bats = 472.5 m<sup>3</sup> and Local Sand = 126.0 m<sup>3</sup>
  - ii Equipments/ Tools being used in Restoration Works- Tractor, JCB., Excavator & Roller
  - iii Procedure Taken up in Restoration Works- Immergent restoration works complete to restore traffic. Brick Bats filled in damaged portion and compacted for smoothness laying of local sand & Compacted.
  - iv Restored Length- 55m +50m = 105 m

### B. For Bridge

- 1 Damage Location/Chainage
- 2 Damage Length
- 3 Nature of Damage
- 4 Details of Restoration Works-
  - i Material being used in Restoration Works-
  - ii Equipments/ Tools being used in Restoration Works-
  - iii Procedure Taken up in Restoration Works-
  - iv Restored Length

Signature of J.E.

A.E

Executive Engineer  
R.W.D. Works Division  
Gopalganj-1

Signature

SHASHI BHUSHAN  
(Name of Inspector)  
EXECUTIVE ENGINEER  
R.W.D., WORKS DIVISION  
SIWAN-1