

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, झाझा।**

पत्रांक 204) ।

झाझा

दिनांक 28-10-2024 ।

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल- झाझा।

सेवा में,

नीडल पदाधिकारी
नई अनुरक्षण नीति-2018 (3054)
बिहार ।

विषय:- शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में राशि की अधियाचना के संबंध में।

महाशय ,

उपर्युक्त विषय के संबंध में कहना है कि शीर्ष नई अनुरक्षण नीति-2018 योजना अंतर्गत अनुरक्षण मद में अधियाचना वाछित प्रपत्र मे तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः अनुरोध है कि आवंटन विमुक्त करने की कृपा की जाय ताकि संवेदक को ससमय भुगतान की जा सके।

अनु०:-यथोक्त।

विश्वास भाजन

28/10/24


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल झाझा।

28/10/24

STANDARD FORMAT FOR ROADS QUARTERLY STATEMENT (Qtr-01)

1	Name of the Road	Jamui-Jhajha NH Road To Keshopur		
2	Batch No.	RM/JA/JHA/19/0025		
3	Project ID	20804202034		
4	Total Length of Road (in Km)	0.400		
5	Length of Road to Meet Required Service Level [Completed length] (in Km) (1)	0.400		
6	No. of Total Quarter (ie 3 Months as a unit) in 5 years	20		
7	Ordinary Maintenance Cost as per Schedule (Agreement Amount for Maintenance) (in Lakh)	3.57410		
8	Quarterly Payment : 1/20 of Ordinary Maintenance Cost as per Schedule (in Lakh) (2)	0.17870		
Compliance Criteria	Standard Job Description	Non-Compliant		Reduction Payment (6) = (3) / (1) * (2) * (4)
		Length Non Compliant (3)	Weighted Value for Payment Reduction (%) (4)	
I	PAVED ROADS (CARRIAGEWAY)	0	60%	0.00000
II	SHOULDERS AND EMBANMENTS	0	10%	0.00000
III	CROSS DRAINAGE INCLUDING CULVERTS AND BRIDGES	0	15%	0.00000
IV	SIGNAGE AND ROAD SAFETY	0	10%	0.00000
V	VEGATAION		5%	0.00000
TOTAL PAYMENT REDUCTION FOR THE QUARTER (in Lakh) [5]				0.00000
TO BE PAID FOR THE QUARTER/DEMAND (in Lakh) [6]				0.17870

Date of inspection by E/I or his agent Prepared by
Contractor's self Control unit


Name and Designation of person inspecting road
(Signature)

Date

Signature of person inspecting road

Certify by E/I (signature) Date

Name of Works Division :- Sonpur

Government of Bihar

Jhajha Qtr (01)

Rural works Department

SUMMARY OF ORDINARY MAINTENANCE INSPECTION REPORT

Road From- Jamui-Jhajha NH Road To Keshopur.

Length of Road: 0.400 KM

Period : From 30.07.2021 To 29.10.2021

Inspector: J.E RWD Sub Division, Jhajha

To: Executive Engineer

RWD Works Division Jhajha

Date: 23.10.2024

Position: J.E

Standard Work item			Work	Units of work required in each kilometre										Comments
S No	Name	Units	1	2	3	4	5	6	7	8	9	10		
OM100 Sealed Pavement														
OM101	Pothole Patching	m2	No										No. Pothole found.	
OM102	Surface Depression and Rut Patching	m2	No										No Surface Depression and Rut Patching found	
OM103	Crack Sealing	Lm	No										No Crack Sealing found	
Surface Treatment														
OM104	(a) Loss of Aggregate (Surface Ravelling)	m2	No										No Loss of Aggregate (Surface Ravelling) found	
	(b) Bleeding/Flushing	m2	No										No Bleeding/Flushing Required	
	(c) Crocodile Cracking	m2	No										No Crocodile Cracking found	
OM105	Edge Repair	m2	No										No Edge Repair Required	
OM106	Digouts	m2												
OM107	Concrete Pavement	m3	No										No Concrete Pavement Repair Required	
Other activities														
OM200 Shoulder														
OM201	Unsealed Shoulder	No											No Edge Drop off Required	
	(a) Edge Drop off	Lm	No										required	
	(b) Roughness, Scouring or Potholes	Lm											No Holding water found	
	(c) Holding Water	Lm	No										No Embankment Repair Required	
OM202	Embankment Repair	No	No										Defects rectified within stipulated time.	
	Other Activite (Raincut)												No Required	
OM 300 Drainage including culverts major														
OM301	Surface Drains & Verge	Lm	Yes										Culvert maintain within stipulated time	
OM302	Culvert Cleaning	Lm	Yes											

	Culvert and Pit repair	m2	Yes														No Required
	Other activities (White Washing)	m2	Yes														No Required
	OM 400 Vegetation	No	Yes														No Required
	Grass Control	m2	Yes														No Required
OM401	a) Roadside-General Tidy	Ha	Yes														Not Required
	b) Clear near Safety signs, kilometre posts and roadside furniture	Ha	Yes														Not Required
	Tree and shrub management	No	Yes														Not Required
	Cutting trees	No	No														Not Required
OM402	Cutting Shrubs	No	Yes														Not Required
	Other activities (Trimming of Grass)	M2	Yes														Not Required
OM500	Safety Signage and Road	No	Yes														Not Required
OM501	Signs Maintenance	No	Yes														Not Required
OM502	Guard Stones	Lm	Yes														Not Applicable
OM503	Distance Stones	No	Yes														Not Applicable
OM504	Road Marking	m2	Yes														Not Required
	Other activities																

Bidder

Appendix

Executive Engineer, Rural Work Department,
Work Division, Jhajha

28.10.24

Name of Road-Jamui-Jhajha NH Road To Keshopur

Name of Agency-Rajeev Kumar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGOR	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
08/10/24	17:2:0	29	0.1	330	10.1	3300	3073	G	24.82829	86.343703	Normal
08/10/24	17:3:10	29	0.1	370	10.1	3700	3405	G	24.82836	86.342777	Normal
08/10/24	17:3:5	29	0.1	340	10.1	3400	3156	G	24.82835	86.34173	Normal
08/10/24	17:4:0	29	0.1	370	20.2	3700	3405	G	24.82851	86.340807	Normal
						Total	3260				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 0$$

$$Y = 341$$

(R) RURAL ROAD

Good Average Poor
 <4000 4001-5000 >5001

28.10.24
 Executive Engineer
 Rural Works Department
 Jhajha Division, Jhajha