

कार्यपालक अभियन्ता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, नरकटियागंज

Mobile No- 8986915814

Email ID- eerwdwd2bettiah@gmail.com

पत्रांक—.....

/ नरकटियागंज, दिनांक.....

प्रेषक,

ई0 मनीष कुमार,
कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, नरकटियागंज।

सेवा में,

नोडल पदाधिकारी,
“नई अनुरक्षण नीति-2018” (3054-MR),
ग्रामीण कार्य विभाग, बिहार पटना।

विषय :- शीर्ष MR(3054) “नई अनुरक्षण नीति-2018” योजनान्तर्गत पथ के निर्माण में
संवेदक के विपत्र भुगतान हेतु राशि की अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि शीर्ष MR(3054) “नई अनुरक्षण
नीति-2018” योजनान्तर्गत पथ:-

1. Serahwa – Pipra

का Surface कार्य पूर्ण हो चुका है। इस कार्य के भुगतान हेतु आवंटन की अधियाचना विहित प्रपत्र
में भर कर की जाती है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:-यथोक्त।

विश्वासभाजन

ई0 मनीष कुमार
कार्यपालक अभियन्ता,
ग्रा0का0वि0, का0प्र0, नरकटियागंज

Office Of The Executive Engineer
Rural Works Department, Works Division, Narkatiaganj

Requisition Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2020 (Initial Rectification and Surface Renewal)

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval(AA) Letter No. & Date	Administrative		Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/Km)	Thickness of Bitumen Layer in mm	Value of Bitumen content in Percentage	Previous Total Alloted Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Year Routine Maintenance (in Lakh)										
1	RM/WE/NAR/24/0004	Serahwa - Pipra	31808802119	<u>6115</u> 04.12.2024	2.160	97.90000	70.25741	21.54995	<u>16/24-25</u> 23.10.2024	22.07.2024		2784	SDBC-25mm	5%	0.00000	0.00000	70.21031	Surface complete

Executive Engineer
Rural Works Department
Work(s) Division Narkatiaganj

OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, NARKATIAGANJ

Name of Road :- Serahwa - Pipra

Name of Scheme :- MR 3054 New Maintenance Policy 2018

Name of Contractor :- YOGENDRA SAH

Length of Road :- 2.160 KM

Project ID :- 31808802119

Package No. :- RM/WE/NAR/24/0004

Name of Block :- Narkatiaganj

Certified that all item wise 100% measurement has been taken by me

JE

Certified that all item wise 50% measurement has been verified by me

AE

Certified that all item wise 10% measurement has been verified by me

EE

Name of Road - Serahwa - Pipra (VR47) (Sec-2)

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
20/ 11/ 24	10: 58: 29	2	0.1	280	23.5	2800	2801	G	27.11592	84.38032	Normal
20/ 11/ 24	10: 59: 6	2	0.1	270	23.6	2700	2743	G	27.11504	84.38014	Normal
20/ 11/ 24	10: 59: 6	2	0.1	280	23.6	2800	2817	G	27.11419	84.37983	Normal
20/ 11/ 24	10: 59: 41	2	0.1	320	33.7	3200	3217	G	27.11338	84.37937	Normal
20/ 11/ 24	11: 0: 17	2	0.1	290	23.6	2900	2882	G	27.11259	84.37890	Normal
20/ 11/ 24	11: 0: 17	2	0.1	290	23.6	2900	2870	G	27.11173	84.37862	Normal
20/ 11/ 24	11: 0: 17	2	0.1	280	23.6	2800	2778	G	27.11087	84.37830	Normal
20/ 11/ 24	11: 1: 0	2	0.1	290	13.5	2900	2857	G	27.11001	84.37799	Normal
20/ 11/ 24	11: 1: 0	2	0.1	300	23.6	3000	2987	G	27.10915	84.37774	Normal
20/ 11/ 24	11: 1: 27	2	0.1	290	23.6	2900	2882	G	27.10830	84.37748	Normal
20/ 11/ 24	11: 1: 27	2	0.1	250	23.6	2500	2511	G	27.10744	84.37728	Normal
20/ 11/ 24	11: 1: 27	2	0.1	240	13.5	2400	2406	G	27.10648	84.37715	Normal
20/ 11/ 24	11: 2: 1	2	0.1	300	23.6	3000	2987	G	27.10560	84.37714	Normal
20/ 11/ 24	11: 2: 1	2	0.1	290	23.6	2900	2882	G	27.10472	84.37714	Normal
20/ 11/ 24	11: 2: 37	2	0.1	260	26.6	2600	2615	G	27.10378	84.37717	Normal
20/ 11/ 24	11: 2: 37	2	0.1	290	28.5	2900	2901	G	27.10298	84.37738	Normal
20/ 11/ 24	11: 3: 0	2	0.1	260	26.8	2600	2608	G	27.10216	84.37780	Normal
20/ 11/ 24	11: 3: 12	2	0.1	300	27	3000	2980	G	27.10141	84.37842	Normal
20/ 11/ 24	11: 3: 12	2	0.1	270	26.5	2700	2713	G	27.10073	84.37901	Normal
20/ 11/ 24	11: 3: 12	2	0.1	260	26.5	2600	2579	G	27.09993	84.37946	Normal
20/ 11/ 24	11: 3: 13	2	0.1	260	33.7	2600	2566	G	27.09909	84.38008	Normal
20/ 11/ 24	11: 3: 47	2	0.1	270	33.7	2700	2675	G	27.09868	84.38031	Normal
Average IRI Value=							2784				

Name of Customer : YOGENDRA SAH

Name of Work/ Road : Serahwa - Pipra

Lab Job number :

Date : 20/11/2024

Section No. : 2

Test Date : 20/11/2024

Road Name : Serahwa - Pipra

Machine No : 472

Road Type : (R) RURAL ROAD

Start S No :

Side :

Start E No :

Interval

Weather :

UIV Range : 1406 To 4000 1000 mm/km

Start Location : 0

Dist Range : 0 To 2.3 0.1 * 1000 m

End Location : 2.160

Equation : $Y = 0 * X^2 + 0.829 * X + 458.6$

Print

Generate Report and Graph

Redraw Graph

Map View

File :G:\25051707.Xls, Section No. :2, Eqn : $Y = 0 * X^2 + 0.829 * X + 458.6$

Name of Customer :YOGENDRA SAH, Name of Work/ Road :Serahwa - Pipra, Lab Job number :

