

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, ^{Patori} Darbhanga

Name of Block/Road:- Mohanpur / SH TO1 Jannapur ruda

A. For Road

1. Damage Location Chainage:- 0.8 km to 0.905 km, 1.00 km to 1.90 km, 2.003 to 2.065 km
2. Damage Length :- 347.10 m
3. Nature of Damage :- Breach
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick batts (375.28 m³)
 - ii. Equipment's /Tools being used in Restoration works:- Tractor
 - iii. Procedure taken up in Restoration works:- Brick batt filling
 - iv. Restored Length:- 347.10 m

N.A.


B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-


H/A

Found work satisfactory.


Signature of JE/AE/EE


21.11.24
A.E


21.11.24
E.E


21.11.24
Signature
(Name of Inspection)

Suman Kumar
E.E. Dalsingh Sarai