

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- E.E. RWD, Wonke Division Araria

Name of Block/Road :- Araria / PMGSY Road Jamua Mandel Chowk To Mandel Bile

A. For Road

1. Damage Location/Chainage :- 0.300 Km, 0.820 Km

2. Damage Length :- 104 mtr.

3. Nature of Damage (Length Wise)

(i) Breach :-	0.034 km
(ii) Crust Damage :-	0.070
(iii) Only Flank Damage :-	0.070 km

whether traffic fully/Partially obstructed :-

4. Details of Restoration :-

(i) Material Being Used in Restoration :- Bamboo, Local Sand bag, Earthwork, Bricks Bats.

(ii) Equipment/Tools Being Used in Restoration Works :- Tractor, Trolley, JCB, Lorry

(iii) Restored Length

In open Area :-	0.034 km
In habitation Area :-	0.070 km

(iv) If Restoration work done in habitation Area give Reason :-

B. For Bridge (Size of Bridge/Culvert)

(1) Damage Location/Chainage :-

(2) No. of Span Damage :-

(3) Length of Span :-

(4) Nature of Damage (Pier/Abutment/
Wing Wall/Approach Road Damage) :-

(5) Details of Restoration :-

(i) Material Being Used in Restoration :-

(ii) Equipment/Tools Being Used in Restoration Works :-

(iii) Restored Length :-

Overall Grade of Restoration work (Satisfactory/Unsatisfactory) :- Satisfactory

Signature of Inspector
(Official Seal)

11/11/24
AT

11/11/24