

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- <u>RWD WORKS DIVISION, NANGACHHIA</u>	
Name of Block / Road :- <u>ISMAILPUR/BAGARA PRABHATA ROAD TO JOTHGOVIND</u>	
A. For Road	
1. Damage Location / Chainage : <u>CH- 0-200 M, 1400, 2100, 5600, 5650, 5675, 7100, 6400, 5900 M, 6150, 6300, 6350 M, 8500, 11040,</u>	
2. Damage Length : <u>220 M</u>	
3. Nature of Damage (length wise)	
(i) Breach :- <u>18 M</u>	
(ii) Crust Damage :- <u>202 M</u>	
(iii) Only Flank Damage	
whether traffic fully/Partialily obstructed <u>Fully obstructed.</u>	
4. Details of Restoration :	
(i) Material Being Used in Restoration : <u>Brick Bats.</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>Front End Loader, Roller.</u>	
(iii) Restored length	In open Area :- <u>220 M</u>
	In habitation Area :- <u>-</u>
(iv) if Restoration work done in habitation Area give Reason :- <u>-</u>	
B. For Bridge (Size of Bridge / Culvert)	
1. Damage Location / Chainage : <u>-</u>	
2. No. of Span Damage :- <u>-</u>	
3 Length of Span <u>-</u>	
4 Nature of Damage (Pier / Abutment/Wing wall/Approach Road Damage) <u>-</u>	
5. Details of Restoration : <u>-</u>	
(i) Material Being Used in Restoration : <u>-</u>	
(ii) Equipment / Tools being Used in Restoration Works : <u>-</u>	
(iii) Restored length	In open Area :- <u>-</u>
	In habitation Area :- <u>-</u>
Overall Grade of Restoration Work (Satisfactory / Unsatisfactory) <u>Satisfactory.</u>	

14/11/24
SE

14/11/24
ME

14/11/24
Shw

14.11.24
Pritham
Signature of Inspector
(Official Seal)
Executive Engineer
RWD Works Division
BANKA-1