

INSPECTION REPORT FOR MOTORABLE WORK

Name of PIUs :- <i>RWD WORKS DIVISION, NANGARHHIYA</i>	
Name of Block / Road :- <i>Gopalpur / RCD ROAD No-14 TIRASI CHOWK To SAIDPUR GOPALPUR BLOCK VIA SUKATIYA BAZAR</i>	
A. For Road	
1. Damage Location / Chainage : <i>0-300M, 500-700M, 900-1000M</i>	
2. Damage Length : <i>- 263 M</i>	
3. Nature of Damage (length wise)	(i) Breach :-
	(ii) Crust Damage :- <i>23 M</i>
	(iii) Only Flank Damage - <i>240 M</i>
whether traffic fully/Partialily obstructed - <i>Partially obstructed</i>	
4. Details of Restoration :	
(i) Material Being Used in Restoration : - <i>sand bag, brick bats, bamboo filing</i>	
(ii) Equipment / Tools being Used in Restoration Works : <i>Front end loader, Tractor</i>	
(iii) Restored length	In open Area :- <i>263 M-</i>
	In habitation Area :- <i>-</i>
(iv) if Restoration work done in habitation Area give Reason :-	
B. For Bridge (Size of Bridge / Culvert)	
1. Damage Location / Chainage : <i>-</i>	
2. No. of Span Damage :- <i>-</i>	
3 Length of Span <i>-</i>	
4 Nature of Damage (Pier / Abutment/Wing wall/Approach Road Damage)	
5. Details of Restoration : <i>-</i>	
(i) Material Being Used in Restoration : <i>-</i>	
(ii) Equipment / Tools being Used in Restoration Works : <i>-</i>	
(iii) Restored length	In open Area :- <i>-</i>
	In habitation Area :- <i>-</i>
Overall Grade of Restoration Work (Satisfactory / Unsatisfactory) <i>satisfactory.</i>	

S. E
24/11/24
S.E

ME
17/11/24

Shu
17/11/24

Pritham
14/11/24
Signature of Inspector
(Official Seal)
Executive Engineer
RWD Works Division
BANKA-1